

DW 22-012
Bodwell Waste Services Corporation
Petition to Discontinue Operations and Transfer Assets and Franchise
City of Manchester Environmental Protection Division (Manchester EPD)
Cohas Brook Sewer Project, Contract 4

**Tentative Schedule for Construction of Bid Alternates 1, 2, and 3 and Transfer of Sewer Assets from
Bodwell Waste Services Corp. to the Manchester EPD**

Milestone	Date
PUC Issues Order Approving Bodwell Petition	No later than September 15, 2022
Manchester EPD Issues Notice to Proceed for Bid Alternates 1, 2 and 3 to Construction Contractor; Initiate Development of Draft Sewer Facilities Deed of Transfer	No later than September 15, 2022
Extension of New Gravity Sewer Pipes up to Existing Bodwell Waste Facilities (first phase of Bid Alternates 1, 2, and 3)	November 15, 2022
Initiate Temporary Sewer Bypasses for Construction of Connections to Existing Bodwell Waste Facilities (flow continues to existing pumping stations)	December 1, 2022
Complete Final Connections to Existing Bodwell Waste Facilities	December 15 – December 30, 2022
De-energize Existing Bodwell Waste Pumping Stations (all wastewater flow directed to new City of Manchester EPD sewer system) and Execute Sewer Facilities Deed of Transfer	December 30, 2022
Demolish Existing Bodwell Waste Pumping Stations	January 21, 2023