

**Paradise Shores (Balmoral)/POASI**  
**325,000 gallon Water Tank Project**  
**Revised Work Schedule**  
*Updated May 19, 2008*

<b>Date</b>	<b>Work to be Done</b>
May 19	Excavation for 12" water main
May 20	Excavation for 12" water main
May 21	Excavation for 12" water main
May 22	Directional Drill 300' under swamp
May 23	Directional Drill 300' under swamp
May 27	Directional Drill under stream
May 28	Directional Drill under stream
May 29	Excavation for 12" main along road (route 109) & set covers for tank
May 30	Excavation for 12" main along road (route 109) & set covers for tank
June 2 through June 12	Excavate for 12" main along road (route 109)
June 13	Tank Complete
June 23	Tie into Balmoral
June 24	Install Controls for Tank