

John C. Ransmeier
Lawrence S. Smith
Garry R. Lane **
Jeffrey J. Zellers *
Charles P. Bauer
Thomas N. Masland
Lisa L. Biklen
John T. Alexander
Paul H. MacDonald ***
Tina L. Annis
Daniel J. Mullen
Andrew B. Livernois
Roberta J. O'Leary o

Ransmeier & Spellman

ATTORNEYS AT LAW

One Capitol Street
P.O. Box 600
Concord, New Hampshire 03302-0600

Telephone 603.228.0477
Fax 603.224.2780
Website www.ranspell.com

ORIGINAL	
N.H.P.U.C. Case No.	DW 07-105
Exhibit No.	2
Witness	Joseph S. Ransmeier Retired
	Dom S. D'Ambruoso Retired
DO NOT REMOVE FROM FILE	

Lawrence E. Spellman
1924-2001

* Also admitted
in Massachusetts

** Also admitted
in Maine and
Connecticut

*** Also admitted
in Vermont

o Admitted in
Massachusetts
and Illinois Only

June 5, 2008

HAND DELIVERED

Debra Howland
NH Public Utilities Commission
21 South Fruit Street, Suite 10
Concord, NH 03301

**Re: Lakes Region Water Company
Docket No. 07-DW-105**

Dear Ms. Howland:

Enclosed please find an original and six copies of a Work Schedule pursuant to a record request arising from the hearing held on May 8, 2008 and reserved as Exhibit 2, concerning the above-referenced matter.

I certify that the attached was been provided to all parties of record via email on May 22, 2008, and a copy of this letter is being provided via email.

Please do not hesitate to contact me if you have any questions or require further information. Thank you for your assistance with this matter.

Very truly yours,



Daniel J. Mullen
dmullen@ranspell.com



DJM/dl
Enclosure
cc: Service List (via email)
377586

Paradise Shores (Balmoral)/POASI

325,000 gallon Water Tank Project

Revised Work Schedule

Updated May 19, 2008

Date	Work to be Done
May 19	Excavation for 12" water main
May 20	Excavation for 12" water main
May 21	Excavation for 12" water main
May 22	Directional Drill 300' under swamp
May 23	Directional Drill 300' under swamp
May 27	Directional Drill under stream
May 28	Directional Drill under stream
May 29	Excavation for 12" main along road (route 109) & set covers for tank
May 30	Excavation for 12" main along road (route 109) & set covers for tank
June 2 through June 12	Excavate for 12" main along road (route 109)
June 13	Tank Complete
June 23	Tie into Balmoral
June 24	Install Controls for Tank