DW 08-065: HAMPSTEAD AREA WATER COMPANY, INC.

ATKINSON / HAMPSTEAD INTERCONNECTION PROJECT STEP INCREASE

ATTACHMENT A:

COMPANY FILING AND SUPPORTING SCHEDULES





TEL: 603.362.4299 FAX: 603.362.4936 www.hampsteadwater.com

November 13, 2009


Debra A. Howland Executive Director & Secretary Public Utilities Commission 21 S. Fruit Street, Suite 10 Concord, N. H. 03301-2429

Re:

DW 08-065, Hampstead Area Water Company

Atkinson-Hampstead Interconnection Project Step Increase

Dear Ms. Howland:



In Order No. 24,937 in Docket DW- 08-088 dated February 6, 2009, the Commission approved HAWC's request to finance the interconnection project, but deferred the issue of how the financing would impact rates to the instant docket. The parties to the Stipulation approved herein by the Commission agreed that at the conclusion of the project, HAWC will submit documentation of its costs relating to the Project for Staff and the OCA's review and then for Commission review and approval. The Project was completed and placed in service on November 10, 2009. Beginning on December 15, 2009, subject to the approval by the Commission, the customer bills will reflect service being rendered for that billing period.

The step adjustment to rates is made contingent on review and approval from the Commission of the actual costs of the Project to confirm that such costs are consistent with Hampstead's petition.

As of July 31, 2009 the Company incurred \$35,357 of financing and step increase expenditures in DW 08-088. The Company has attributed 50% of the costs to financing



Debra A. Howland November 13, 2009 page 2.

costs and 50% of the costs to rate case expenditures. The annual amortization of the 50% financing costs have been incorporated into the cost of debt / rate of return calculation (see SPS-2). The Company proposes to recover these 50% rate case expenditures over two months as a rate case expenditure surcharge of \$3.04 per customer using a customer base of 2,907.

The Company respectfully requests the opportunity to review the Staff's recommendation prior to submission to the Commission. Further, the Company respectfully requests that the Commission review and approve the costs actually incurred and the related rate increase. The Company also respectfully requests that the Commission issue an order approving the costs actually incurred and the related rate increase as soon as possible so that the Company can reflect the rate increase in its December 15, 2009 billings.

If the Commission and/or its Staff have any questions or comments, please do not hesitate to contact me at your earliest convenience.

Very truly yours,

Robert C. Levine, Esq.

General Counsel

cc: HAWC

Stephen P. St. Cyr

Service list

Hampstead \Atkinson Interconnection Final Costs Summary

Total Cost 1,0	071,692.99
----------------	------------

Less: 6 Fire Hydrants @ \$5,000 each (30,000.00) 3 in Hampstead, 3 in Atkinson

Total allocated to Mains 1,041,692.99

Length of Mains 15,895 LF

Per LF cost 65.54 per LF

Summary:

Acct # 331 - Transmission & Distribution Mains 1,041,692.99 Acct # 335 - Hydrants 30,000.00

TOTAL 1,071,692.99

CIAC:

Contribution by Town of Atkinson towards 2 Fire Hydrants 5,000.00

Hampstead \Atkinson Interconnection Final Costs - Sorted by Date

Date	Payee	Description	
3/3/07	St Cyr	February	488.06
4/30/07	LBD # 6918	acetg	269.20
4/30/07	LBD # 6919	engineering	86.45
4/30/07	LBD # 6922	engineering	187.11
4/30/07	LBD # 6952	engineering	1,242.75
5/31/07	LBD # 7014	engineering	162.81
6/22/07	LBD # 7024	engineering	1,948.04
7/31/07	LBD # 7125	legal	69.35
7/31/07	LBD # 7179	engineering	1,994.55
8/31/07	LBD # 7157	legal	514.09
8/31/07	LBD # 7180	engineering	698.21
4/30/08	LBD # 7687	acctg.	603.12
4/30/08	LBD # 7695	legal	320.45
5/3/08	Steve St Cyr	April	210.00
5/31/08	LBD # 7768	legal	986.23
5/31/08	LBD # 7779	eng	127.26
6/7/08	Steve St Cyr	May	78.75
6/30/08	LBD # 7833	acctg	75.39
6/30/08	LBD # 7841	legal	763.43
6/30/08	LBD # 7856	eng	21.21
7/7/08	Steve St Cyr		1,785.00
7/28/08	LBD # 7975	mailing	1,260.00
7/31/08	LBD # 7905	legal	820.87
8/3/08	Steve St Cyr		105.00
8/31/08	LBD # 7954		243.54
8/31/08	LBD # 7966	legal	1,697.22
8/31/08	Union Leader	ad	401.84
9/5/08	Steve St Cyr	turn a ratio t	1,185.76
9/22/08	Steven Patnaude	transcript	133.80
9/30/08	LBD # 8020		3,170.27
9/30/08	LBD # 8023	eng	169.64
10/9/08	Steve St Cyr		958.13
10/31/08	LBD # 8075		1,505.91
10/31/08	LBD # 8078		7,057.98
10/31/08 11/30/08	Steve St Cyr LBD # 8125		997.50
11/30/08	LBD # 8129		254.52 5,209.90
12/6/08	Steve St Cyr		1,102.50
12/8/08	Steven Patnaude		953.95
12/31/08	Steve St Cyr		52.50
1/30/09	LBD # 8251		230.95
2/28/09	LBD # 8322		1,026.56
3/6/09	Steve St Cyr		52.50
3/31/09	LBD # 8395		1,951.84
3/31/09	LBD # 8395		223.85
4/15/09	Lewis Engineering		8,220.00
4/20/09	NE Archaeology		2,500.00
4/30/09	Eagle Tribune	adv.	654.64
4/30/09	LBD # 8459		4,322.18

Hampstead \Atkinson Interconnection Final Costs - Sorted by Date

Date	Payee	Description		
4/30/09	Union Leader	adv.	329.38	
5/1/09	LBD # 8511		1,868.20	
5/1/09	LBD # 8512		7,310.77	
5/1/09	LBD # 8513		191.13	
5/18/09	Plaistow Police	detail	230.00	
5/18/09	Plaistow Police	detail	50.00	
5/22/09	Town of Hampstead	police detail	224.00	
5/31/09	LBD # 8530		6,885.21	
5/31/09	LBD # 8535		3,096.94	
5/31/09	Union Leader	ad	329.38	
6/9/09	Steve St Cyr		52.50	
6/15/09	Lewis Engineering		6,720.00	
6/16/09	Law Office of Peter Riley	title update	292.00	
6/23/09	Atk. Resort	meetng room	171.70	
6/25/09	State of NH	cert of existence	5.00	
6/30/09	LBD # 8589		1,096.71	
6/30/09	LBD # 8593		2,071.33	
6/30/09	LBD # 8599		2,034.97	
6/30/09	Union Leader	ad	467.71	
7/8/09	Steve St Cyr		26.25	
7/10/09	Law Office of Peter Riley		2,187.00	
7/15/09	East Coast Lumber	paint	6.63	
7/15/09	East Coast Lumber	paint	9.94	
7/28/09	Lewis Engineering, PLLC	design	1,500.00	
7/31/09	Al Hoyt & Sons, Inc.		129,096.00	
7/31/09	LBD # 8634		214.41	
7/31/09	LBD # 8635		3,480.29	
7/31/09	LBD # 8684		349.64	
8/19/09	Lewis Engineering, PLLC	D ".0	840.00	
8/26/09	Al Hoyt & Sons, Inc.	Req # 2	246,912.00	
8/31/09	LBD # 8700		597.00	
8/31/09	LBD # 8701		3,628.43	
9/25/09	GS Analytical	D # 0	65.00	
9/29/09	Al Hoyt & Sons, Inc.	Req # 3	419,639.00	
9/30/09	LBD # 8740		2,032.42 34.15	
9/30/09	LBD # 8741		5,000.00	
9/30/09 10/5/09	LBD # 8761 Fedex		11.26	
		Req # 4	160,465.00	
10/23/09 10/30/09	Al Hoyt & Sons, Inc. LBD # 8799	Req # 4	281.54	
10/30/09	LBD # 8783		2,795.29	
	TOTAL		1,071,692.99	
	Original Budget		1,100,885.00	approved in PUC Order # 24,937
	Amount Under Budget		29,192.01	

Hampstead \Atkinson Interconnection Final Costs - Sorted by Vendor

Date	Payee	Description		
7/31/09 8/26/09	Al Hoyt & Sons, Inc. Al Hoyt & Sons, Inc.	Req # 1 Req # 2	129,096.00 246,912.00	
9/29/09	Al Hoyt & Sons, Inc.	Req # 3	419,639.00	
10/23/09	Al Hoyt & Sons, Inc.	Req # 4	160,465.00	956,112.00
6/23/09	Atk. Resort	meetng room	171.70	171.70
4/30/09	Eagle Tribune	adv.	654.64	654.64
7/15/09	East Coast Lumber	paint	6.63	
7/15/09	East Coast Lumber	paint	9.94	16.57
10/5/09	Fedex		11.26	11.26
9/25/09	GS Analytical		65.00	65.00
6/16/09	Law Office of Peter Riley	title update	292.00	
7/10/09	Law Office of Peter Riley	,	2,187.00	2,479.00
4/30/07	LBD # 6918	acctg	269.20	
4/30/07	LBD # 6919	engineering	86.45	
4/30/07	LBD # 6922	engineering	187.11	
4/30/07	LBD # 6952	engineering	1,242.75	
5/31/07	LBD # 7014	engineering	162.81	
6/22/07	LBD # 7024	engineering	1,948.04	
7/31/07	LBD # 7125	legal	69.35	
8/31/07	LBD # 7157	legal	514.09	
7/31/07	LBD # 7179	engineering	1,994.55	
8/31/07	LBD # 7180	engineering	698.21	
4/30/08	LBD # 7687	acctg.	603.12	
4/30/08	LBD # 7695	legal	320.45	
5/31/08	LBD # 7768	legal	986.23	• •
5/31/08	LBD # 7779	eng _,	127.26	
6/30/08	LBD # 7833	acctg	75.39	
6/30/08	LBD # 7841	legal	763.43	
6/30/08	LBD # 7856	eng	21.21	
7/31/08	LBD # 7905	legal	820.87	
8/31/08	LBD # 7954	logal	243.54	
8/31/08 7/28/08	LBD # 7966 LBD # 7975	legal mailing	1,697.22 1,260.00	
9/30/08	LBD # 7973 LBD # 8020	manny	3,170.27	
9/30/08	LBD # 8023	eng	169.64	
10/31/08	LBD # 8075	eng	1,505.91	
10/31/08	LBD # 8078		7,057.98	
11/30/08	LBD # 8125	•	254.52	
11/30/08	LBD # 8129		5,209.90	
1/30/09	LBD # 8251		230.95	
2/28/09	LBD # 8322		1,026.56	
3/31/09	LBD # 8395		1,951.84	

Hampstead \Atkinson Interconnection Final Costs - Sorted by Vendor

Date	Payee	Description		
3/31/09	LBD # 8395		223.85	
4/30/09	LBD # 8459		4,322.18	
5/1/09	LBD # 8511		1,868.20	
5/1/09	LBD # 8512		7,310.77	
5/1/09	LBD # 8513		191.13	
5/31/09	LBD # 8530		6,885.21	
5/31/09	LBD # 8535		3,096.94	
6/30/09	LBD # 8589		1,096.71	
6/30/09	LBD # 8593		2,071.33	
6/30/09	LBD # 8599		2,034.97	
7/31/09	LBD # 8634		214.41	
7/31/09	LBD # 8635		3,480.29	
7/31/09	LBD # 8684		349.64	
8/31/09	LBD # 8700		597.00	
8/31/09	LBD # 8701		3,628.43	
9/30/09	LBD # 8740		2,032.42	
9/30/09	LBD # 8741		34.15	
9/30/09	LBD # 8761		5,000.00	
10/31/09	LBD # 8783		2,795.29	
10/30/09	LBD # 8799		281.54	82,183.31
4/15/09	Lewis Engineering		8,220.00	
6/15/09	Lewis Engineering		6,720.00	
7/28/09	Lewis Engineering, PLLC	design	1,500.00	
8/19/09	Lewis Engineering, PLLC		840.00	17,280.00
4/20/09	NE Archaeology		2,500.00	2,500.00
5/18/09	Plaistow Police	detail	230.00	
5/18/09	Plaistow Police	detail	50.00	280.00
6/25/09	State of NH	cert of existence	5.00	5.00
3/3/07	Steve St Cyr	February	488.06	
5/3/08	Steve St Cyr	April	210.00	
6/7/08	Steve St Cyr	May	78.75	
7/7/08	Steve St Cyr	2,	1,785.00	
8/3/08	Steve St Cyr		105.00	
9/5/08	Steve St Cyr		1,185.76	
10/9/08	Steve St Cyr		958.13	
10/31/08	Steve St Cyr		997.50	
12/6/08	Steve St Cyr		1,102.50	
12/31/08	Steve St Cyr		52.50	
3/6/09	Steve St Cyr		52.50	
6/9/09	Steve St Cyr		52.50	
7/8/09	Steve St Cyr		26.25	7,094.45
9/22/08	Steven Patnaude	transcript	133.80	
12/8/08	Steven Patnaude		953.95	1,087.75

Hampstead \Atkinson Interconnection Final Costs - Sorted by Vendor

Date	Payee	Description	_	
5/22/09	Town of Hampstead	police detail	224.00	224.00
8/31/08	Union Leader	ad	401.84	
4/30/09	Union Leader	adv.	329.38	
5/31/09	Union Leader	ad	329.38	
6/30/09	Union Leader	ad	467.71	1,528.31
	TOTAL		1,071,692.99	1,071,692.99
	Original Budget (approved i	n PUC Order # 24,937)	1,100,885.00	
	Amount Under Budget		29,192.01	

Plant / Contribution in Aid of Construction

					Accum
<u>Plant</u>		<u>Costs*</u>		Depr. Exp.	<u>Depr.</u>
331	Main	\$1,006,336	2.00%	\$20,127	\$10,063
335	Hydrants	<u>30,000</u>	2.00%	<u>600</u>	<u>300</u>
Total		\$1,036,336		\$20,727	\$10,363

^{*}Total costs amounted to \$1,071,693, of which, as of 7/31/09, \$35,357 are financing and step increase expenditures.

CIAC / Amortization of CIAC / Accumulated Amortization

					Accum
<u>CIAC</u>		<u>Grant/CIAC*</u>	<u> </u>	mort. Exp.	Amort.
331	Main	(\$256,927)	2.00%	(\$5,139)	(\$2,569)
335	Hydrants	<u>(12,659)</u>	2.00%	(253)	(127)
Total		(\$269,587)		(\$5,392)	(\$2,696)

^{*}Total State Grant amounts to \$264,587 (25% of \$1,058,347), which has been allocated based on plant costs. In addition, the Town of Atkinson has contributed \$5,000 towards the costs of 2 of the 3 hydrants in Atkinson.

SPSt. Cyr 11/5/2009

Hampstead Area Water Company

SPS-2

DW 08-065 Second Step Adjustment

Rate of Return

	Balance	Interest <u>Rate</u>		Amort. of Fin. Costs	Total <u>Interest</u>	Cost of <u>Debt</u>
State Revolving Fund	<u>\$1,058,347</u>	<u>3.7440%</u>	\$39,625	<u>\$884</u>	\$40,509	3.8275%

Note: As of 7/31/09 the Company incurred \$35,357 of financing and step increase costs. The Company has attributed 50% of the costs to financing costs and 50% of the costs to rate case expenditures. As such, the amortization of financing costs amounts to \$884 (\$35,357 / 2 / 20)

SPSt. Cyr 11/5/2009

State Property Taxes

331	Mains, LF 15,895	\$1,006,336
335	Hydrants, Total 6	30,000
	Total Plant	\$1,036,336
108	Accumulated Depreciation	(10,363)
	Net Plant	\$1,046,699
	Thousand Dollars of Assessed Value	\$1,047
	Property Tax Rate	6.60
	State Property Taxes	\$6,908

Local Property Taxes

Hampstead

	THE TE		
331	Mains, LF 5,830	0.3668	\$369,106
335	Hydrants, Total 3	0.5000	15,000
	Total Plant		\$384,106
108	Accumulated Depreciation		(3,841)
	Net Plant		\$380,265
	Thousand Dollars of Assessed Value		\$380
	Property Tax Rate		18.79
	Hampstead Property Taxes		\$7,145

Atkinson

331	Mains, LF 10,065	0.6332	\$637,230
335	Hydrants, Total 3	0.5000	15,000
	Total Plant		\$652,230
108	Accumulated Depreciation		(6,522)
	Net Plant		\$645,708
	Thousand Dollars of Assessed Value		\$646
	Property Tax Rate		<u>12.69</u>
	Atkinson Property Taxes		<u>\$8,194</u>

State Business Enterprise Taxes

Interest Expense	\$40,509
Business Enterprise Tax Rate	<u>0.75%</u>
Business Enterprise Taxes	\$304

Total Taxes <u>\$22,551</u>

Calculation of Revenue Requirement

Addition to Rate Base:

P	lar	٦t	Α	Ч	Ч	iti	'n	n	ς.
1	aı	1 L	$\overline{}$	u	u	lti	\mathbf{c}	H	Э.

Main	\$1,006,336
Hydrants	30,000
Total Addition to Plant	\$1,036,336
Less: Accumulated Depreciation	(10,363)
Net Plant	\$1,025,973

Add: Cash Working Capital

CIAC:

Mains	(\$256,927)
Hydrants	(12,659)
Total Addition to CIAC	(\$269,587)
Less: Accumulated Amortization	2,696
Net CIAC	(\$266,891)

Total Additions to Rate Base \$759,082

Rate of Return <u>3.828%</u>

Additional Net Operating Income Required \$29,054

Add: Operating and Maintenance Expenses

Depreciation Expense	20,727
Amortization of CIAC	(5,392)
State Property Taxes	6,908
Local Property Taxes	15,339
Business Enterprise Taxes	304

Total Additional Revenue Required \$66,940

DW 08-065 Revenue Requirement \$1,310,082

Total Revenue Requirement after Additions \$1,377,022

Percentage Increase <u>5.11%</u>

SPSt. Cyr 11/5/2009

Calculation of Rates

Marginal Increase in Water Revenues	\$66,940
Less: Fire Protection Revenues Municipal Solution	0
Private 0	Ü

Revenue from General Metered Customers

Customer Charge Revenue

Meter <u>Size</u> 5/8" 3/4" 1" 1 1/2"	Present <u>Rate</u>	Proposed <u>Rate</u>	Proforma # of Cust. 2859 0 48	Annual <u>Revenues</u>	
2"			0		<u>0</u>
•	n Charge Re		(- , C) +	\$66,940	<u>\$66,940</u>
ı olal Proforr	na Annuai C	onsumption	(CCI)"	228,445	

Consumption Charge Revenue

Total Proforma Annual Consumption (ccf)* Consumption Rate per Customer (per ccf)

0.293026

SPSt. Cyr 11/5/2009

^{*} Based on Total Proforma Annual Consumption (ccf) as agreed upon in DW 08-065

Rate Case\Financing Expenses 12/31/09

Atk\Hamp Interconn.

Date	Payee `	Description	Interconn. DW 08-088
7/31/07	LBD # 7125	legal	69.35
8/31/07	LBD # 7157	legal	514.09
4/30/08	LBD # 7687	acctg.	603.12
4/30/08	LBD # 7695	legal	320.45
5/3/08	Steve St Cyr	April	210.00
5/31/08	LBD # 7768	legal	986.23
6/7/08	Steve St Cyr	May	78.75
6/30/08	LBD # 7833	acctg	75.39
6/30/08	LBD # 7841	legal	763.43
7/7/08	Steve St Cyr		1,785.00
7/28/08	LBD # 7975	mailing	1,260.00
7/31/08	LBD # 7905	legal	820.87
8/3/08	Steve St Cyr		105.00
8/31/08	Union Leader	ad	401.84
8/31/08	LBD # 7954		243.54
8/31/08	LBD # 7966	legal	1,697.22
9/5/08	Steve St Cyr		1,185.76
9/22/08	Steven Patnaude	transcript	133.80
9/30/08	LBD # 8020		3,170.27
10/9/08	Steve St Cyr		958.13
10/31/08	LBD # 8075		1,505.91
10/31/08	LBD # 8078		7,057.98
10/31/08	Steve St Cyr		997.50
11/30/08	LBD # 8125		254.52
11/30/08	LBD # 8129		5,209.90
12/6/08	Steve St Cyr		1,102.50
12/8/08	Steven Patnaude		953.95
12/31/08	Steve St Cyr		52.50
1/30/09	LBD # 8251		230.95
3/6/09	Steve St Cyr		52.50
3/31/09	LBD # 8395		223.85
6/9/09	Steve St Cyr		52.50
6/25/09	State of NH	cert of existence	5.00
6/30/09	LBD # 8599		2,034.97
7/8/09	Steve St Cyr		26.25
7/31/09	LBD # 8634		214.41
	Balance 12/31/09		35,357.43

DW 08-065: HAMPSTEAD AREA WATER COMPANY, INC.

ATKINSON / HAMPSTEAD INTERCONNECTION PROJECT STEP INCREASE

ATTACHMENT B:

COMPANY RESPONSES TO STAFF DATA REQUESTS

The Lewis Group of Companies

54 Sawyer Avenue - Atkinson, New Hampshire 03811 (603)362-5333 - (603)362-4936 (fax)

December 7, 2009

Marcia Thunberg, Esq. NH PUC 21 S. Fruit Street, Suite 10 Concord, NH 03301-2429

RE: DW-08-065

Answers to Staff Data Requests - Set 6

Dear Marcia:

Please find the enclosed Answers to Staff Data Requests – Set 6 regarding the above referenced docket. An email copy has been sent to all PUC and OCA Staff on the Service List. Feel free to call me if you have any questions.

Sincerely,

Robert C. Levine General Counsel

Enclosure RCL/ja

cc: HAWC Mgrs.

Stephen St. Cyr

NH PUC Service List

Date request received: 11-25-09
Staff 6-1
Date of Response: 12-07-09
Witness: John Sullivan

Was the interconnection project put out to bid? If so, please provide bid results and indicate to whom the bid was awarded. If not, please explain.

ANSWER:

Yes, the project was put out to bid. There were 5 bidders:

Al Hoyt & Sons, Inc, Plaistow, NH	\$ 939,552
GE Merrill & Sons, Inc, Salem, NH	\$1,100,000
RH White Co. Inc, Auburn, MA	\$1,496,355
FL Merrill Const. Inc, Pembroke, NH	\$1,530,500
Brown Industrial, Berwick, ME	\$1,796,684

The bid was awarded to the lowest bidder – Al Hoyt & Sons, Inc.

Date request received: 11-25-09
Staff 6-2
Date of Response: 12-07-09
Witness: John Sullivan

Was any portion of the project not bid? If so, please describe.

ANSWER:

The engineering design was not bid out. The work was performed by Lewis Engineering, PLLC from Litchfield, NH. Please note that this company is not affiliated with HAWC or Lewis Builders. This was reviewed by Rick Skarinka who informed us that NH DES rules did not require that this portion of the work be bid out.

Date request received: 11-25-09
Staff 6-3
Date of Response: 12-07-09
Witness: John Sullivan

Was any company affiliate either a contractor or subcontractor for any portion of the work? Please explain.

ANSWER:

Lewis Builders Development Inc was subcontracted by the winning bidder, Al Hoyt and Son to perform a portion of the water main installation and ledge removal. Lewis Builders requested and received permission from NH DES to be allowed to subcontract this work from the General Contractor on this project.

Date request received: 11-25-09
Staff 6-4
Date of Response: 12-07-09
Witness: Charles Lanza

Was a booster station and/or metering station constructed as part of the project? Please provide details including:

- a) The reason a station was or was not constructed.
- b) On whose engineering input or recommendations the decision was based.
- c) If a station was constructed, its functionality (for example, boosting in either direction) and approximate location.

ANSWER:

- a) The station was not constructed because there was a more viable option discovered during the design phases of the project. This option was to extend the proposed water main beyond the existing Meditation Lane booster station.
- b) A booster station was not included in the specifications for this project, and was based on recommendations by the project engineer, Bruce Lewis of Lewis Engineering, LLC.
- c) Not Applicable.

Date request received: 11-25-09

Date of Response: 12-07-09

Staff 6-5

Witness:

Charles Lanza

What water main size and material was used in the interconnection?

ANSWER:

10" PVC C909 DI OD water main was used for the interconnection.

Date request received: 11-25-09
Staff 6-6
Date of Response: 12-07-09
Witness: Robert C. Levine

Were there any legal challenges to the project? If so, please describe and indicate the current status of each.

ANSWER:

There were no court proceedings filed or other legal challenge made to the project. There was an ordinance passed in Atkinson that the Selectmen have chosen not to enforce after their receipt of an opinion letter from the Attorney General's office addressed to DES that such an ordinance was not enforceable.

Date request received: 11-25-09
Staff 6-7
Date of Response: 12-07-09
Witness: Charles Lanza

Please indicate the current and intended future status of the Bricketts Mill facilities.

ANSWER:

The Bricketts Mill wells are going to be maintained as inactive water supply wells and the pumping & treatment station, filters, etc. are going to become inventory and utilized as needed.

Date request received: 11-25-09
Staff 6-8
Date of Response: 12-07-09
Witness: Charles Lanza

Have any customers connected to the new main? If so, how many and what type?

ANSWER:

No.

Date request received: 11-25-09
Staff 6-9
Date of Response: 12-07-09
Witness: Charles Lanza

Please confirm that a total of three hydrants in each town have been connected to the new main.

ANSWER:

That is correct.

Date request received: 11-25-09Date of Response: 12-07-09Staff 6-10Witness: Charles Lanza

Please indicate the current status of the Atkinson large groundwater permit application.

ANSWER:

The Atkinson large groundwater application Final Report was submitted to DES on August 18, 2009. There have been two rounds of comments from DES, the last of which the company received on October 29, 2009. The company responded to those comments on November 4, 2009 and is awaiting a response

Date request received: 11-25-09
Staff 6-11
Date of Response: 12-07-09
Witness: Charles Lanza

Does the company have any plans to conduct a hydrogeological review and/or file a large groundwater permit application in Hampstead? Please explain.

ANSWER:

Currently the company does not have any plans to conduct a hydrogeological review or file a large groundwater permit application in Hampstead. Based on the company's conversations with NH DES, NH DES is comfortable with the work the company have done so far with the large groundwater withdrawal in Atkinson, the Atkinson-Hampstead interconnection, the well management plan, and the company's ongoing conservation efforts. Therefore, NH DES does not feel that the company need to pursue anything in Hampstead at the present time.

F:\Legal\HAWC\DW-08-065 General Rate Case\Discovery\Data Requests - Staff\Staff Data Requests - Set 6\DW 08-065 Staff Data Requests - Set 6 Answers 11-25-09.Doc

DW 08-065: HAMPSTEAD AREA WATER COMPANY, INC.

ATKINSON / HAMPSTEAD INTERCONNECTION PROJECT STEP INCREASE

ATTACHMENT C:

COMMISSION STAFF FINAL AUDIT REPORT

STATE OF NEW HAMPSHIRE

Inter-Department Communication

DATE: January 11, 2010

AT (OFFICE): NHPUC

FROM: Stuart Hodgdon, Chief Auditor

SUBJECT: Hampstead Area Water Co.

DW 08-065

Hampstead/Atkinson Interconnection

Step Adjustment Final Report

TO: Mark Naylor, Director Gas & Water

Jayson LaFlamme, Analyst

Introduction

Audit reviewed PUC Order #24,937, dated 2/6/09 pertaining to Hampstead Area Water Co (HAWC). In the Commission Analysis section of this Order it is written that HAWC testified that DES recommended HAWC pursue a franchise expansion and interconnection of water systems. In December 2007, the Governor and Executive Council approved a grant, in the amount of \$312,840, for the above under the Water System Interconnection Grant program administered by DES and authorized by RSA 486-A. Borrowing of up to \$1,100,885 from the State Revolving Loan Fund to finance the construction of a water interconnection between the Town of Atkinson and Town of Hampstead was also approved per Commission Order #24,937.

On 11/13/09 HAWC filed with the Commission detailed schedules reporting the actual costs of the interconnection project to have been \$1,071,692. The filing requests a step increase in rates to recover this investment.

The NH PUC Audit Staff (Audit) was assigned the task of reviewing Company support for the above project. From the filing Audit obtained schedules showing costs described as Financing and/or Rate Case Expense totaling \$35,357 and Interconnection plant totaling \$1,036,336. The filing also included copies of all invoices with dates beginning 3/3/07 and ending 10/31/09.

The HAWC cover letter to the Commission's Executive Director & Secretary states that of the \$35,357 described as Financing and/or Rate Case Expense the Company has attributed 50% of the costs to Financing and 50% to Rate Case expenditures. **Audit Issue #1**

Hampstead/Atkinson Interconnection Costs

Al Hoyt & Sons, Inc.

Audit reviewed the Application and Certification for Payment documents supporting charges for the 7/21/09 contract for water main construction with Al Hoyt & Sons, Inc. Audit noted that on page two of the first Application and Certification for Payment there is a column entitled Scheduled Value that shows this job to be valued at \$939,552. Audit noted that there were two change orders totaling \$16,560 for additional ledge removal. The total completed construction contract payments to Al Hoyt & Sons, Inc were \$956,112.

Lewis Builders Development Inc (LBD)

LBD invoices for employee labor and overheads totaling \$82,183 were charged to the project and posted to the HAWC general ledger as CWIP. The following are examples of services provided by LBD to the Interconnection project:

Accounting/Management/Legal Engineering Fees Project Management

Audit Issues with LBD invoices filed as Interconnection:

LBD invoice #6919, dated 4/30/07 in the amount of \$86.45 was reported in the filing as Interconnection cost; Account #331, Mains. Audit's review of the time record shows the job description to have been **NHPUC hearing**. Therefore, \$86.45 must be reclassed from Interconnection Costs; Plant acct. 331 to that of Rate Case/Financing Expenses. *Per Company email of 12/9 they agree with this Audit Recommendation*.

LBD invoice #7024, dated 6/22/07 in the amount of \$1,948.04 has time record support that shows C. Frey, 3.0 hours, reviewing **DWSRF Application and supporting information**, \$160.38. On the same invoice Audit determined that C. Lanza, spent 17 ½ hours working on **DWSRF Loan Application** and 5.5 hours on **SIGI Grant/Apps**. From the invoice Audit determines Mr. Lanza's time amounts to \$811.13. Audit therefore finds that \$971.51 from above invoice should be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses. *Per Company email of 12/9/09 they agree with this Audit Recommendation*.

LBD invoice #7179, dated 7/31/07 in the amount of \$1,994.55 has time record support that shows C. Lanza, 12.0 hours, **DWSRF Loan read, application and loan meeting**. From information in support of the invoice Audit determined Mr. Lanza's time on the loan results in \$437.40 of costs. Therefore, Audit recommends that \$437.40 of the above invoice be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses.

LBD invoice #8530 dated 5/31/09 in the amount of \$6,885.21 contains labor for several employees. Support shows J. Sullivan with 14 hours to **Review HAWC SRF loan documents**, specs and contract. Audit recommends that half the labor hours or \$500.29 be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses. In addition, Audit's review of time record support for R. Levine shows 4.4 hours of work to **Review Loan Documents and conference re same.** Audit recommends that \$393.14 be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses.

LBD invoice #8635 dated 7/31/09 in the amount of \$3,480.29 is for labor for several employees. Time record support shows, J. Sullivan with 5 hours to **Prepare for & attend DES loan closing**. Audit recommends that \$357.35 be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses. In addition, Audit's review of time record support for R. Levine determines that 9.7 hours was for **Prepare resolutions for subordinated debt, Prepare Certification of Notes, Prepare for closing; attend closing.** Audit recommends that \$866.70 be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses.

LBD invoice #8589 in the amount of \$1,096.71 was billed to HAWC on 6/30/09 for missed labor charges for employee work in year 2007. Audit reviewed the time record support for this invoice as well as previously billed LBD labor hours. Audit found that the 27.5 hours on LBD invoice #8589 had in fact been billed previously on LBD invoice numbers 7179 and 7024 in 2007. Audit recommends that invoice #8589 be voided and the sum of \$1,096.71 be subtracted from this HAWC filing for Interconnection Costs. Per an email, dated 12/16/09 LBD will issue a credit to HAWC to correct the above error.

LBD invoice #8512 in the amount of \$7,310.77 was billed to HAWC on 5/1/09 for employee work performed in year 2008 that was mistakenly posted to the books and records of LBD in year 2008. Audits review of the original time records found several hours that were for DWSRF. The time record for the period of 4/05 to 4/11/08 for C. Lanza shows a total of 21 ½ hours for work described as **DWSRF budget**, **SRF and NHDES meeting**. His time record for the period of 4/12 to 4/18/08 shows a total of 10 1/2 hours for work described as **SRF**, **SRF meeting and SRF loan budget**. Audit recommends that \$1,357.44 be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses. Additionally Audit found that the time records of J. Manning for the period of 4/12 to 4/18/08 shows 1.5 hours for **DWSRF meeting** and for the period of 4/19 to 4/25/08 there is another 1.5 hours for work described as **DWSRF meet**. Audit recommends that from the above invoice the sum of \$161.20 be reclassed from Interconnection Costs; Plant acct. #331 to that of Rate Case/Financing Expenses.

PUC Audit Test - LBD Payroll and Overhead

LBD invoices for employee charges show they are based on hourly rates that consist of the employee's labor rate, an overhead labor burden rate and a general overhead rate. Audit tested several employee labor rates charged for years 2008 and 2009. This consisted of an on site review of actual LBD payroll records. Audit did find two LBD employees for year 2009 for which their actual costs of labor plus overheads did not match the billings. Audit calculates employee J. Manning's 2009 rate to be \$50.94 however, LBD billed HAWC the rate of \$51.04. Audit calculates employee C. Lanza's 2009 rate to be \$40.21 however, LBD billed HAWC the rate of \$40.30. Audit concludes that the above difference in rates is immaterial, however per Audit Issue #19 of the 12/31/07 test year PUC audit report the LBD Controller should be performing random invoice testing of charges to HAWC.

Audit also reviewed the above year's LBD overhead rates using financial information provided by LBD. Increased expenses included in the overhead calculations were explained by the Controller. Audit found that Issues discussed in the PUC audit report dated 3/24/09 for test year 2007 concerning overheads were corrected before year end 2009. No exceptions were noted.

Vendor Payments-Miscellaneous included as Interconnection Costs

Miscellaneous costs reported as Interconnection Costs included outside legal services, outside engineering services, Stephen P. St. Cyr services, Steven Patnaude transcription services, newspaper notices and police detail.

Audit's review of support for invoices from Stephen P. St. Cyr show work was for Interconnection and correctly charged to HAWC general ledger account #105, CWIP.

Issues with Vendor Payments-Miscellaneous:

Audit's review of a FedEx invoice dated 10/5/09 show the charge of \$11.26 was for overnight mailing of DWSRF Loan Application. This charge needs to be reclassed from Interconnection; Plant Acct. #331 to that of Rate Case/Financing Expenses.

Outside legal firm invoice #2009-135 dated 6/16/09 for \$292 has the description of work performed to be title update, DES loan. Outside legal firm invoice #2009-140, dated 7/10/09 for \$2,187 has the description of work performed to be FATICO Loan Policy re: State of NH Loan. These legal charges, totaling \$2,479, need to be reclassed from Interconnection; Plant Acct. #331 to that of Rate Case/Financing Expenses. *Per Company email of 12/9/09 they agree with the two above recommendations*.

Hydrants

LBD invoice #8761, dated 9/22/09 provides support for installing two new fire hydrants for a total cost of \$5,000. The invoice states that these were paid for by the Town of Atkinson and are therefore CIAC.

The filing shows the addition of six hydrants with the total cost being \$30,000.

Rate Case\Financing Expenses

Invoices supporting costs filed by HAWC as Rate Case\Financing Expenses totaling \$35,357.43 were reviewed by Audit. No exceptions were found to those amounts however, additional costs were found from the Company's filing for Interconnection or plant that Audit finds should be reclassed here instead. Per the above write-up Audit finds the sum of \$7,621.74 should be reclassed. Audit concludes that Rate Case/Financing Expenses should be \$42,979.17.

CONCLUSION

Audit verified that year 2007 invoices for Interconnection were posted to CWIP on the HAWC general ledger. This review was accomplished as a result of records kept here at the PUC from the general rate case for HAWC in Docket #08-065.

In summary, Audit determines that HAWC plant acct. #331, Mains should be posted for \$997,617 (1,006,336-1,097-7,622) and HAWC plant acct #335, Hydrants should be posted for \$30,000 and Hydrants CIAC should be \$5,000. Rate Case\Financing Expenses per Audit amount to \$42,979. There are no retirements for this project as the investment was for new plant constructed for the expansion of the HAWC franchise area.

Final costs per Audit for the Hampstead\Atkinson Interconnection project are \$1,070,596 which is a decrease of \$1,097 from what HAWC has filed per their schedules dated 11/12/09.

Audit Issue #1

Rate Case Costs and Financing Costs

Background

A PUC Final Audit Report, dated 3/24/09 for the permanent rate increase from docket DW 08-065, using test year 2007, contained Audit Issue #2 pertaining to financing petition costs posted to HAWC general ledger account #186.01, Deferred Rate Case Expense. The recommendation was that a certain sum for financing costs be reclassed from the above deferred account and posted to account #181, Unamortized Debt Discount and Expense as per the PUC Uniform Chart of Accounts.

The Company's response to the Audit Recommendation was "Company agrees with recommendation."

Issue

The Company's filing for this step adjustment provides a schedule of Rate Case\Financing Expenses totaling \$35,357.43. The schedule lists expenses from 7/31/07 through 7/31/09.

In the filing the Company attributes 50% of the costs to financing and 50% of the above costs to rate case; instead of identifying actual costs for each.

Recommendation

The Company is reminded again, that financing costs should be posted to account #181, Unamortized Debt Discount and Expense. Going forward Audit expects the Company to be able to identify actual costs to be recouped as Rate Case Expense and the actual costs to be recouped as Financing Expenses.

Company Response

The earlier audit find to which the Company agreed pertained to financing costs that were charged to account 186.1 rather than account 181.1. In a filing that seeks PUC approval of both a financing and a rate increase, it is difficult for most expenditures to be either one or the other. The expenditures are incurred for both the financing and the rate increase. As such, the Company attributed half the costs to financing costs and half the costs to rate case expenditures. The Commission Staff has accepted a similar split in other proceedings.

Audit Comment

The PUC Audit Staff found the descriptions for several expenditures could be determined as either financing or rate case. Therefore, the Company should be charging those costs that can be recognized to their proper account as per the State of New Hampshire PUC Uniform System of Accounting for Water Utilities.

Audit agrees from reviewing many LBD employee time records that the descriptions for labor lead to the conclusion of splitting the costs 50/50 between financing and rate case. Going forward the Company should train LBD employees to break out their hours spent for financing and those hours spent for rate case; especially for large projects such as this interconnection.

DW 08-065: HAMPSTEAD AREA WATER COMPANY, INC.

ATKINSON / HAMPSTEAD INTERCONNECTION PROJECT STEP INCREASE

ATTACHMENT D:

STAFF REVENUE REQUIREMENT SCHEDULES

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT MARGINAL REVENUE REQUIREMENT

Marginal Rate Base (Sch 2)	\$ 750,450
Rate of Return (Sch 3)	 3.0535%
Marginal Operating Income Requirement	22,915
Marginal Operating Income per Staff (Sch 4)	 30,531
Revenue Deficiency / (Surplus) Before Taxes	(7,615)
Divided by Tax Factor (Sch 5)	 100.00%
Revenue Deficiency / (Surplus)	(7,615)
Marginal Annual Water Revenue per Co (Sch 4)	 66,940
Marginal Annual Water Revenue per Staff (Sch 4)	\$ 59,325
DW 08-065: Stipulated Annual Water Revenue (Permanent Increase and Step # 1)	 1,371,839
Adjusted Total Annual Water Revenue after Step Adjustment	\$ 1,431,164
Percentage Increase in Annual Water Revenue from Step Adjustment	4.32%

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT MARGINAL RATE BASE

	Marginal Rate Base
Net Additional Plant	
Total Additional Plant in Service	\$ 1,027,617
Less: Additional Accumulated Depreciation	(10,276)
Net Additional Plant in Service	1,017,341
Less: Additional Contributions in Aid of Construction (CIAC)	(269,587)
Add: Additional Accumulated Amortization - CIAC	2,696
Net Additional Plant in Rate Base	750,450
Additional Working Capital	
Cash Working Capital	-
Prepayments	-
Deferred Income Taxes (Asset)	-
Miscellaneous Deferred Debits	
Net Additional Working Capital	-
MARGINAL RATE BASE	\$ 750,450

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT PLANT ADDITIONS

Acct.#	Description	Cost per Co Filing	_Adj	Staff ustments	Adj Cost per Staff	Depreciation Rate	 oreciation expense	alf-Year nvention	op Tax Sch 2b)
331	Mains	\$ 1,006,336	\$	(8,719)	\$ 997,617	-2.00%	\$ (19,952)	\$ (9,976)	\$ 21,536
335	Hydrants	30,000			 30,000	-2.00%	(600)	 (300)	 670
	Total Plant Additions	\$ 1,036,336	\$	(8,719)	\$ 1,027,617		\$ (20,552)	\$ (10,276)	\$ 22,207

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT MARGINAL PROPERY TAXES

Acct. #	Description	Method of Allocation	 Allocated Cost	located um Depr	Ne	t Allocated Cost		cal Prop x Rate*		ite Prop x Rate		tal Prop x Rate	Il Prop Tx r \$1,000
331	Mains: Hampstead Atkinson Total	Linear Feet 5,830 10,065 15,895	\$ 365,908 631,709 997,617	\$ (3,659) (6,317) (9,976)	\$	362,249 625,392 987,641	\$ \$	18.79 13.13	\$ \$	6.60 6.60	\$	25.39 19.73	\$ 9,197 12,339 21,536
335	Hydrants: Hampstead Atkinson Total	# of Hydrants 3 3 6	\$ 15,000 15,000 30,000	\$ (150) (150) (300)	\$	14,850 14,850 29,700	\$ \$	18.79 13.13	\$ \$	6.60 6.60	\$	25.39 19.73	\$ 377 293 670
Total:	Hampstead Atkinson Total		\$ 380,908 646,709 1,027,617	\$ (3,809) (6,467) (10,276)	\$	377,099 640,242 1,017,341	\$ \$	18.79 13.13	\$	6.60 6.60	\$	25.39 19.73	\$ 9,575 12,632 22,207

^{* 2009} Municipal Tax Rate less State Property Tax Portion

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT ADDITIONAL CONTRIBUTIONS IN AID OF CONSTRUCTION

Acct.#	Description		Cost per Co Filing	_Adj	Staff ustments		Adj Cost per Staff	Amortization Rate		Amotization Expense				lf-Year vention
331	Mains	\$	(256,927)	\$	65	\$	(256,862)	-2.00%	\$	5,137	\$	2,569		
335	Hydrants	<u></u>	(12,659)		(65)	-	(12,724)	-2.00%		254		127		
	Total CIAC	\$	(269,587)	\$	(0)	\$	(269,587)		\$	5,392	\$	2,696		
Calculati Grant: Plant Allo 331 335	25.00% of SRF Loan	\$ \$	(264,587) (256,927) (7,659) (264,587)	\$ \$ \$	65 (65) (0)	\$ \$	(264,587) (256,862) (7,724) (264,587)							
Contribu Plant Allo			(5,000)	\$	-	\$	(5,000)							
335	Hydrants	\$	(5,000)			\$	(5,000)							
Total: Plant Allo		\$	(269,587)	_\$	-	\$	(269,587)							
331	Mains	\$	(256,927)	\$	65	\$	(256,862)							
335	Hydrants	\$	(12,659) (269,587)	\$	(65) (0)	\$	(12,724) (269,587)							

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT COST OF DEBT

Lender	Term	Interest Rate	Amount Financed	Interest Expense	Amortization of Financing Costs (Sch 3a)	Annual Financing Cost	Cost Rate
State Revolving Fund	20	2.9520%	\$ 1,058,347	\$ 31,242	\$ 1,074	\$ 32,317	3.0535%

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT FINANCING AND RATE INCREASE COSTS

	 Total	Fi	60.00% nancing Costs	50.00% Rate Increase Costs		
Financing and Rate Increase Costs per Co Filing	\$ 35,357	\$	17,679	\$	17,679	
Staff Adjustments	 7,622		3,811		3,811	
Adjusted Financing and Rate Increase Costs per Staff	\$ 42,979	\$	21,490	\$	21,490	
Annual Amortization of Financing Costs (20 Years)		\$	1,074			
Total Surcharge per Customer (2,907 customers)				\$	7.39	
Monthly Surcharge per Customer (2 Month Recovery)				\$.	3.70	

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT MARGINAL OPERATING INCOME STATEMENT

	Op II	arginal perating ncome Co Filing		Staff stments	0	larginal perating ncome er Staff	Revenue Deficiency (Surplus) (Sch 1)		Op II Req	arginal perating ncome uirement Sch 1)
Marginal Operating Revenue:										
Sales of Water Other Water Revenue Other Operating Revenue	\$	66,940	\$	1,200	\$	66,940 1,200	\$	(7,615)	\$	59,325 1,200
Total Marginal Operating Revenues		66,940		1,200		68,140		(7,615)		60,525
Marginal Operating Expenses:										
Operation & Maintenance Expenses: Source of Supply Pumping Expenses Water Treatment Expenses Transmission & Distribution Expenses Customer Accounts Expenses Administrative & General Expenses Total Operation & Maintenance Expenses										
Depreciation Expense Amortization Expense - CIAC Amortization Expense - Other Property Taxes		20,727 (5,392) 22,247		(175) 0 (40)		20,552 (5,392) 22,207				20,552 (5,392) 22,207
Business Enterprise Tax		304_		(62)		242	-			242
Total Marginal Operating Expenses		37,886		(277)		37,609		_		37,609
Net Marginal Operating Income before Income Taxes		29,054		1,477		30,531		(7,615)		22,915
Marginal Income Taxes:										
Income Tax Expense	•		•	-		_				-
NET MARGINAL OPERATING INCOME	\$	29,054	\$	1,477	\$	30,531	\$	(7,615)	\$	22,915

\$

1,200

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT TAX ADJUSTMENTS

INCOME TAXES

To reflect the income tax effect of pro-forma adjustments to revenue and expenses:

Total Staff Adjustments to Sales of Water

Total Staff Adjustments to Other Water Revenue

Operating Revenues:

Total Staff Adjustments to Other Operating Revenue	1,200
Operating Expenses:	
Total Staff Adjustments to Source of Supply Expenses Total Staff Adjustments to Pumping Expenses Total Staff Adjustments to Water Treatment Expenses Total Staff Adjustments to Transmission & Distribution Expenses Total Staff Adjustments to Customer Accounts Expenses Total Staff Adjustments to Administrative & General Expenses	
Total Staff Adjustments to Depreciation Expense Total Staff Adjustments to Amortization Expense - CIAC	175
Total Staff Adjustments to Amortization Expense - CIAC Total Staff Adjustments to Amortization Expense - Other	(0)
Total Staff Adjustments to Property Taxes	40
Total Staff Adjustments to Business Enterprise Tax	 62
Marginal Revenue (Expense) Subject to Income Taxes	1,477
Less: New Hampshire Business Profits Tax @ 0.00%	
Amount Subject to Federal Income Tax	1,477
Less: Federal Income Tax @ 0.00%	 -
Pro-forma Adjustments to Operating Revenue/Expenses net of Income Taxes	\$ 1,477
Increase / (Decrease) in NH Business Enterprise Tax Marginal Increase / (Decrease) in Interest Expense (Per Sch 3)	\$ 32,317
Marginal Increase / (Decrease) in Salary & Wage Expense (Per Sch 4)	
Total Marginal Increase / (Decrease) in NH Business Enterprise Tax Base	\$ 32,317
NHBET rate	0.75%
Marginal NHBET	\$ 242

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT EFFECTIVE TAX FACTOR

Taxable Income	100.00%
Less: NH Busines Profits Tax	0.00%
Federal Taxable Income	100.00%
Federal Income Tax Rate	0.00%
Effective Federal Income Tax Rate	0.00%
Add: NH Business Profits Tax	0.00%
Effective Tax Rate	0.00%
Percent of Income Available if No Tax	100.00%
Effective Tax Rate	0.00%
Percent Used as a Divisor in Determing	100.000/
the Revenue Requirement	100.00%
Tax Multiplier	0.00000

DW 08-065 HAMPSTEAD AREA WATER COMPANY, INC. HAMPSTEAD / ATKINSON INTERCONNECTION STEP ADJUSTMENT REPORT OF PROPOSED RATE CHANGES

Marginal Increase in Total Water	Revenue						\$	60,525			
Less: Fire Protection Revenue Municipal Private					\$	1,200		(1,200)			
Revenue from General Metered Customers											
Customer Charge Revenue:	Meter Size 5/8" Meter 3/4" Meter 1" Meter 1 1/2" Meter 2" Meter	Present Rate \$ 120 240 360 720 1,200	Proposed Rate	Pro-forma # of Customers 2,859 - 48 1 1 2,909		nnual venue - - - -		_			
Consumption Charge Revenue:	Total Pro-form Consumption	Charge Revenue na Annual Consu Rate per Custon na Annual Consu	\$ / <u>\$</u>	59,325 228,445 0.26 228,445	\$	59,325 (59,325)					
Unallocated Water Revenue							\$	-			