

STATE OF NEW HAMPSHIRE  
BEFORE THE  
PUBLIC UTILITIES COMMISSION

ORIGINAL

P.U.C. Case No. DE 11-250  
Exhibit No. #17  
Witness Matthew I. Kahal  
DO NOT REMOVE FROM FILE

PUBLIC SERVICE COMPANY OF )  
NEW HAMPSHIRE )  
INVESTIGATION OF MERRIMACK )  
STATION SCRUBBER PROJECT )  
AND COST RECOVERY )

Docket No. DE 11-250

DIRECT TESTIMONY

OF

MATTHEW I. KAHAL

ON BEHALF OF THE

OFFICE OF CONSUMER ADVOCATE

DECEMBER 23, 2013

---

**EXETER**

ASSOCIATES, INC.  
10480 Little Patuxent Parkway  
Suite 300  
Columbia, Maryland 21044

## TABLE OF CONTENTS

	<u>Page</u>
I. QUALIFICATIONS .....	1
II. OVERVIEW .....	3
III. BACKGROUND .....	9
IV. PRUDENCE AND THE SUMMER 2008 STUDY .....	17
A. Study Overview .....	17
B. Infirmities and Uncertainties in the Summer 2008 Study.....	21
C. Updating the Study .....	32
V. CANCELLATION OF THE LITTLE GYPSY PROJECT .....	38
VI. CONCLUSIONS AND RECOMMENDATIONS .....	48

1 **I. QUALIFICATIONS**

2 **Q. PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.**

3 A. My name is Matthew I. Kahal. I am employed as an independent consultant retained in  
4 this case by Exeter Associates, Inc., an economic consulting firm. My business address is  
5 10480 Little Patuxent Parkway, Suite 300, Columbia, Maryland 21044.  
6

7 **Q. PLEASE STATE YOUR EDUCATIONAL BACKGROUND.**

8 A. I hold B.A. and M.A. degrees in economics from the University of Maryland and have  
9 completed course work and examination requirements for the Ph.D. degree in economics.  
10 My areas of academic concentration included industrial organization, economic  
11 development and econometrics.  
12

13 **Q. WHAT IS YOUR PROFESSIONAL BACKGROUND?**

14 A. I have been employed in the area of energy, utility and telecommunications consulting for  
15 the past 35 years working on a wide range of topics. Most of my work has focused on  
16 electric utility integrated planning, plant licensing, environmental issues, mergers and  
17 financial issues. I was a co-founder of Exeter Associates, and from 1981 to 2001 I was  
18 employed at that firm as a Senior Economist and Principal. During that time, I took the  
19 lead role at Exeter in performing cost of capital and financial studies. In recent years, the  
20 focus of much of my professional work has shifted to electric utility restructuring, power  
21 supply markets and competition.

22 Prior to entering consulting, I served on the Economics Department faculties at the  
23 University of Maryland (College Park) and Montgomery College teaching courses on  
24 economic principles, development economics and business. A complete description of  
25 my professional background is provided in Attachment MIK-1.

1    **Q.    HAVE YOU PREVIOUSLY TESTIFIED AS AN EXPERT WITNESS BEFORE**  
2    **UTILITY REGULATORY COMMISSIONS?**

3    A.    Yes. I have testified before approximately two dozen state and federal utility  
4    commissions, federal courts, and the U.S. Congress in more than 400 separate regulatory  
5    cases. My testimony has addressed a variety of subjects including fair rate of return,  
6    resource planning, financial assessments, load forecasting, competitive restructuring, rate  
7    design, purchased power contracts, merger economics, and other regulatory policy issues.  
8    These cases have involved electric, gas, water, and telephone utilities. A list of these  
9    cases may be found in Attachment MIK-1 with my Statement of Qualifications.

10  
11   **Q.    WHAT PROFESSIONAL ACTIVITIES HAVE YOU ENGAGED IN SINCE**  
12   **LEAVING EXETER AS A PRINCIPAL IN 2001?**

13   A.    Since 2001, I have worked on a variety of consulting assignments pertaining to electric  
14   restructuring, purchase power contracts, environmental controls, cost of capital and other  
15   regulatory issues. Current and past clients include the U.S. Department of Justice, U.S.  
16   Air Force, U.S. Department of Energy, the Federal Energy Regulatory Commission,  
17   Connecticut Attorney General, Pennsylvania Office of Consumer Advocate, the Maine  
18   Office of Public Advocate, New Jersey Division of Rate Counsel, Rhode Island Division  
19   of Public Utilities, Louisiana Public Service Commission, the New Hampshire Office of  
20   Consumer Advocate, Arkansas Public Service Commission, Maryland Department of  
21   Natural Resources, the Maryland Energy Administration, and the Maryland Public  
22   Service Commission.

## **II. OVERVIEW**

1   **Q.   WHAT IS THE PURPOSE OF YOUR TESTIMONY IN THIS PROCEEDING?**

2   A.   This docket was established by the Commission on December 1, 2012 to consider the  
3       request by the Public Service Company of New Hampshire ("PSNH" or "the Company")  
4       to consider potential cost recovery for a flue gas desulphurization system installed at the  
5       Company's Merrimack power plant. (Order of Notice.) This has been referred to as the  
6       "Scrubber Project" or the "Clean Air Project," which initially entered service on  
7       September 28, 2011.

8       Exeter Associates, Inc. has been retained by the Office of Consumer Advocate ("OCA")  
9       to assist and provide testimony in this docket. My assignment is to evaluate the  
10      Company's prudence with respect to management's decisions to proceed with and  
11      complete this project, given the circumstances and market conditions confronting the  
12      Company.

13  
14   **Q.   DOES YOUR TESTIMONY ADDRESS ALL ASPECTS OF PRUDENCE OF THE**  
15   **CLEAN AIR PROJECT?**

16   A.   No, it does not. My testimony is limited to the Company's prudence from a planning  
17       perspective, i.e., whether, given circumstances at the time, it was appropriate to proceed  
18       with and complete this very expensive project. Other aspects of prudence which are not  
19       within the scope of my testimony include the following:

- 20           •       The prudence and reasonableness of the actual costs incurred by PSNH to  
21           complete this project;
- 22           •       The design and technology choices to achieve environmental compliance  
23           that were selected by the Company; and
- 24           •       The construction project management structure, contracting strategy, and  
25           procurement process utilized by the Company.

1 In this regard, I note that in January 2010, the Commission selected Jacobs Consultancy  
2 ("Jacobs") to undertake a detailed construction monitoring review. In that role, Jacobs  
3 submitted quarterly reports, a final report, and a due diligence report. For purposes of  
4 this testimony, I take no position on the prudence issues addressed by Jacobs, including  
5 construction prudence, technology choice, and contractor procurement.

6 As Jacobs and the Company point out, the Clean Air Project was completed at a total cost  
7 lower than the budget estimate. While this is a positive, a below budget completion cost  
8 is not by itself a prudence "safe harbor." The Company's obligation is to obtain for its  
9 customers reliable electric service at the lowest reasonable cost, and this includes the cost  
10 of the scrubber.

11  
12 **Q. PLEASE EXPLAIN BRIEFLY THE PRUDENCE ISSUE THAT YOU ARE**  
13 **ADDRESSING.**

14 A. This case involves PSNH's compliance with a statute enacted by the New Hampshire  
15 legislature in 2006 that requires the owner of the two-unit Merrimack coal-fired power  
16 plant to reduce emissions of mercury by at least 80 percent (RSA 125-0:11-18, or "the  
17 Scrubber law"). This compliance is to take place through the installation and operation  
18 of a scrubber system. Since the plant is used to provide retail customers with default  
19 generation service, the prudently-incurred scrubber revenue requirements would be  
20 imposed entirely on default customers.

21 The Company's original scrubber cost estimate, prepared in 2005, was \$250 million.  
22 Based on extensive input from contractors, this was updated in May 2008 to \$457  
23 million, or more than an 80 percent cost increase. In light of this dramatic project cost  
24 increase, the Company conducted an economic viability analysis in the summer of 2008  
25 incorporating this increased cost, along with other assumptions reflecting market

1 conditions prevailing at that time. This analysis was shared with the parties and the  
2 Commission. During the last half of 2008, the Company continued with its project  
3 planning, design and engineering, and contractor procurement activities, with most of the  
4 contracting completed by year-end 2008.

5  
6 **Q. DO YOU CONTEST THE COMPANY'S 2008 DECISION TO PROCEED WITH**  
7 **THE SCRUBBER PROJECT?**

8 A. No. The 2008 analysis, as undertaken by PSNH, does appear to provide some support for  
9 the decision to proceed with the Scrubber Project despite the near doubling of project  
10 costs. However, a number of aspects of the Company's Summer 2008 economic viability  
11 analyses are potentially controversial and certain choices made concerning assumptions  
12 and data inputs in the study can be questioned. In this regard, the Company has stated or  
13 implied that it did not make an explicit decision in 2008 to proceed with the Clean Air  
14 Project based on study results. Rather, the Company maintains that the Project was  
15 mandated by the 2006 Scrubber law and that proceeding with construction was merely a  
16 matter of legal compliance. I take no position on this or any other legal issue that has  
17 been raised in this docket. I note, however, that the Commission has ruled that the  
18 prudence of management's actions (or by implication, management's inactions) are  
19 within the scope of this docket and may be addressed.

20 While I am not specifically contesting the Company's Summer 2008 finding that the  
21 Clean Air Project appeared to be economically viable, that finding also was tentative and  
22 highly uncertain. For example, even a small reduction in the Company's very high gas  
23 price forecast in that model would eliminate the predicted economic benefits of retaining  
24 the Merrimack plant in operation. This is discussed further in Section IV. Summary  
25 results of that study were submitted to the Commission in a status report on September 2,

1 2008. However, within a few months after that submittal it became evident that market  
2 and economic conditions supporting the economic viability of the Clean Air Project were  
3 changing rapidly and drastically.  
4

5 **Q. WHAT WERE THE IMPLICATIONS OF THOSE MARKET AND ECONOMIC**  
6 **CHANGES?**

7 A. By late 2008 and early 2009, the changes were becoming increasingly obvious to  
8 professionals in the energy and electric utility industry. These included sharp downturns  
9 in commodity markets, particularly for natural gas (spot and forwards), distress in  
10 financial markets, and a severe economic downturn portending the deepest recession  
11 since the Great Depression of the 1930s. Given that the Summer 2008 study results could  
12 fairly be described as uncertain (or even "fragile") due to the modeling issues discussed  
13 in Section IV of my testimony, and given the Company's enormous financial  
14 commitment for the Clean Air Project, prudent management should have moved quickly  
15 to revisit and update the study. This was not done. Hence, I am forced to conclude that  
16 PSNH's management acted unreasonably by failing to carefully monitor and respond to  
17 changing economic and market conditions and to give careful consideration to the logical  
18 alternatives.  
19

20 **Q. WOULD AN UPDATED STUDY HAVE SHOWN THAT THE CLEAN AIR**  
21 **PROJECT NO LONGER WAS ECONOMICALLY VIABLE?**

22 A. An update would have drastically altered the Summer 2008 study results indicating that,  
23 on an expectational basis, the Clean Air Project no longer appeared to be economically  
24 viable. My testimony illustrates the potential economic losses confronting ratepayers at  
25 that time from proceeding with the Project. While no study can prove with absolute

1       certainty that a major investment will end up being economically viable or economically  
2       infeasible over the next 15 to 20 years, my analysis indicates that PSNH was imprudent  
3       by failing to update its crucial Summer 2008 study, resulting in severe cost consequences  
4       for default customers.

5  
6   **Q.    PSNH ARGUES THAT IT WAS LEGALLY OBLIGATED TO COMPLETE THE**  
7       **CLEAN AIR PROJECT AT MERRIMACK. DOES THIS SET ASIDE THE**  
8       **PRUDENCE ISSUE?**

9   A.   No. While I do not address the Company's legal arguments, the threshold issue is the  
10       much less controversial question as to whether the Company should have updated its  
11       economic viability study six months, nine months, and/or one year after the Summer  
12       2008 study to reflect the changing economic and market environment at that time.  
13       Certainly, there was no legal restriction prohibiting PSNH from monitoring volatile  
14       economic and market conditions and promptly reporting its results to this Commission  
15       and the New Hampshire legislature.  
16       As the Company's statements have suggested (including its September 2, 2008 filing),  
17       the New Hampshire legislature's interest in its 2006 law was to reduce mercury  
18       emissions in New Hampshire by at least 80 percent and do so at reasonable cost to  
19       electric default customers. Given these public interest objectives, it was incumbent upon  
20       the Company to undertake the appropriate studies – as the Company was the entity in the  
21       best position to do so – and provide its analyses and recommendations to policymakers. I  
22       am not aware of any legal impediments to developing and providing this information.  
23       I have identified at least three potential alternative actions by PSNH that could meet the  
24       required mercury emissions reduction target and minimize the ratepayer burden  
25       objectives that could have been pursued if authorized by the lawful authority:

- 1 • Promptly suspend the Clean Air Project in early 2009 and monitor  
2 economic conditions. Decide at a later date whether to resume the Project  
3 or retire the plant.
- 4 • Cancel the Clean Air Project and retire Merrimack units 1 and 2 at the  
5 compliance deadline of July 1, 2013.
- 6 • Divest the Merrimack plant (if possible), with the buyer determining how  
7 best to comply with any legislature requirements.

8 None of these options were even considered by PSNH because the underlying studies that  
9 likely would have demonstrated to policymakers a need and merits for such action were  
10 not undertaken.

11  
12 **Q. YOU HAVE CONCLUDED THAT PSNH MANAGEMENT WAS IMPRUDENT.**  
13 **DO YOU HAVE A RECOMMENDATION?**

14 A. Yes. I conclude that some portion of the scrubber costs appear to be imprudent, but it is  
15 difficult at this time to determine the exact amount. What is relevant under the prudence  
16 standard is the reasonableness of management and decision-making (given PSNH's high  
17 level of expertise and sophistication) at the point in time when the decisions were made  
18 or could have been made. I conclude that the relevant time frame was 2008/2009, with  
19 the emphasis on the first half of 2009. I recommend the Commission consider remedies  
20 which go beyond a straight dollar disallowance from rate base. These potential remedies  
21 include: (a) denial of an equity return on the scrubber net investment (or a discounted  
22 equity return); or (b) requiring shareholders to absorb an equitable portion of the Clean  
23 Air Project investment deemed to be imprudent. An appropriate remedy should take into  
24 account the circumstances and context of PSNH management's decision-making,  
25 including legal or regulatory mandates and market uncertainties. Moreover, it may be the  
26 case that the continued operation of the scrubbed Merrimack plant (after July 1, 2013, the  
27 Project compliance deadline) provides some benefits to customers, albeit benefits much

1 less than the full costs of the scrubber-equipped Merrimack plant. In addition, the  
2 appropriate imprudence remedy may depend upon decisions over the long-run treatment  
3 of Merrimack, e.g., potentially pursuing divestiture as suggested in a recent Staff report  
4 on default service.  
5

6 **Q. HOW IS THE REMAINDER OF YOUR TESTIMONY ORGANIZED?**

7 A. Section III provides background information on the Clean Air Project. In Section IV, I  
8 describe how the Company conducted its Summer 2008 economic viability study, the  
9 study results, and how those results would have changed under an update conducted six  
10 to nine months later. This section then discusses potential alternatives that the Company  
11 might have pursued (assuming lawful authorization) that could have mitigated an  
12 uneconomic outcome. Section V of my testimony describes similar circumstances in  
13 another state jurisdiction (Louisiana) in which the electric utility chose to cancel a major  
14 coal-fired project under development, thereby avoiding an imprudent and uneconomic  
15 investment. This project cancellation took place during essentially the same late  
16 2008/early 2009 time period that is at issue for PSNH. Section VI summarizes my  
17 conclusions and briefly discusses potential imprudence remedies in this case.

**III. BACKGROUND**

18 **Q. PLEASE DESCRIBE THE MERRIMACK POWER PLANT.**

19 A. The Merrimack plant consists of two coal-fired units with 432 MW of rated capacity plus  
20 two oil-fired combustion turbines with about 40 MW of capacity. This plant accounts for  
21 the vast majority of PSNH's coal-fired generating capacity. The plant is relatively old,  
22 with unit 1 constructed in 1961 and unit 2 constructed in 1968. The two Merrimack coal

1 units are equipped with cyclone boilers. The plant is located on the Merrimack River in  
2 central New Hampshire in the Town of Bow.

3  
4 **Q. WHAT STANDARDS OF ENVIRONMENTAL COMPLIANCE DID THE STATE**  
5 **OF NEW HAMPSHIRE ESTABLISH FOR THE MERRIMACK PLANT?**

6 A. In 2002, the New Hampshire legislature enacted the New Hampshire Clean Power Act  
7 which addressed four air pollutants – sulfur dioxide (SO<sub>2</sub>), nitrogen oxide (NO<sub>x</sub>), carbon  
8 dioxide (CO<sub>2</sub>) and mercury (Hg). This law was amended in June 2006, effectively  
9 requiring that coal-fired units achieve an 80 percent reduction in mercury emissions. The  
10 Act specified a compliance deadline of July 1, 2013 (i.e., seven years). Based on  
11 investigations conducted prior to this amendment, it was determined that the installation  
12 of wet flue gas desulphurization (“scrubbers”) would be a proven and practical  
13 technology that could achieve the required level of emissions reduction. PSNH had  
14 investigated a less expensive technology (i.e., activated carbon injection), but this  
15 technology could not achieve the 80 percent reduction target. Scrubbing, while an  
16 expensive technology, also provides a co-benefit of reducing SO<sub>2</sub> emissions (potentially  
17 by more than 90 percent), thereby also reducing utility expenditures on SO<sub>2</sub> allowances.  
18 The 2006 Act specified wet scrubbing as the appropriate control technology.

19  
20 **Q. PRIOR TO THE 2006 LEGISLATION, DID PSNH DEVELOP AN ESTIMATE**  
21 **FOR THE COST OF WET SCRUBBING?**

22 A. Yes. In 2005, the Company retained the engineering firm of Sargent and Lundy to  
23 develop a capital cost estimate to install wet scrubbing for the plant. The firm prepared  
24 an initial estimate of \$250 million (for the entire plant), or about \$578 per kW. While

1 quite preliminary and conceptual, it nonetheless was the Company's stated cost estimate  
2 at the time the 2006 legislation requiring wet scrubbing was enacted.

3  
4 **Q. AS YOU STATED EARLIER, THE \$250 MILLION COST ESTIMATE WAS**  
5 **SUBSEQUENTLY REVISED TO \$457 MILLION. WHAT ACCOUNTED FOR**  
6 **THIS MORE THAN 80 PERCENT INCREASE?**

7 A. The reasons for the cost increase are discussed in considerable detail in the Jacobs due  
8 diligence report of June 2011. The original cost estimate of \$250 million prepared in  
9 2005 has been characterized as conceptual, based on general industry experience with  
10 wet scrubbing projects. However, it was not based on the Merrimack site specific  
11 constraints, the requirements for mercury emission reduction guarantees, or the specific  
12 technical characteristics (i.e., cyclone boilers) of the Merrimack units. Moreover, it was  
13 claimed that the \$250 million cost estimate reflected only contractor/vendor costs and did  
14 not include PSNH and Northeast Utilities ("NU") project costs or Allowance for Funds  
15 Used During Construction ("AFUDC"), i.e., carrying charge accruals during  
16 construction. Most important, the electric utility industry at that time was experiencing  
17 very rapid cost escalation for major construction projects, particularly those pertaining to  
18 coal-fired generation, as the Company noted in its September 2, 2008 status report. For  
19 that reason, I believe that PSNH, at a minimum, understood that the \$250 million cost  
20 estimate was very uncertain and subject to a potentially large upward revision.  
21 As planning took place for the project, PSNH retained URS Corporation ("URS") as the  
22 overall engineering, procurement, and construction ("EPC") contractor, and R.W. Beck  
23 to serve as an independent engineer. An updated and more detailed project cost estimate  
24 was completed in the May 2008 time frame (about two years after the enactment of the  
25 Scrubber law), which incorporated actual construction bid information, site specific

1 considerations, the PSNH/NU in-house costs, and expected AFUDC accruals. This was  
2 based on an expected completion date of mid-2012, or about a year in advance of the  
3 compliance deadline.  
4

5 **Q. DID PSNH REASSESS THE PROJECT BASED ON THIS DRASTICALLY**  
6 **REVISED PROJECT COST ESTIMATE?**

7 A. Yes. As a major procurement, the capital spending authorization required the approval  
8 and oversight of NU management committees, including the Risk and Capital Committee  
9 ("RaCC"). As part of this effort, PSNH undertook economic viability analysis studies  
10 using the revised \$457 million cost estimate (about \$1,057 per kW) in its Summer 2008  
11 study. I discuss this study further in Section IV of my testimony. In addition, the  
12 Company evaluated the implications of this new cost estimate to assess the potential  
13 impact on retail customer default rates after the Clean Air Project was scheduled to enter  
14 into service.

15 It appears that the new project cost estimate was first publically announced in August  
16 2008. Shortly thereafter, the Commission directed the Company to submit a status report  
17 on the Project. The report was submitted on September 2, 2008 and included a  
18 description of activities to date, the economic viability studies, projections of retail  
19 default rate impacts (with and without the project), and other supporting information.  
20 Over time, the Company submitted to the Commission additional status reports, but the  
21 September 2008 report was the most detailed and the only report providing a  
22 comprehensive economic viability study of the project and the Merrimack plant.  
23  
24  
25

1    **Q.    WAS THE \$457 MILLION COST ESTIMATE SUBSEQUENTLY REVISED?**

2    A.    Yes. Over time, this cost estimate was revised downward to \$422 million. This cost  
3           reduction has been attributed by Jacobs to a somewhat shorter construction schedule than  
4           originally assumed, less cost escalation than expected, higher than assumed productivity,  
5           and good weather (which favored timely on-site construction activity). Partially  
6           offsetting these savings was a decision by the Company to install a secondary or  
7           supplemental wastewater treatment facility, a relatively expensive project enhancement.  
8

9    **Q.    DID THE COMPANY CHOOSE TO EXPEDITE THE CONSTRUCTION**  
10       **SCHEDULE?**

11   A.    Yes. The Company completed the Clean Air Project well in advance of its already  
12          expedited schedule of mid-2012 completion. The scrubber was declared in service on  
13          September 28, 2011 with the tie-in of Unit 1. In late November 2011, the project team  
14          completed the tie-in of Unit 2 to the scrubber facility. Additional ancillary construction  
15          activity (e.g., the secondary wastewater facility, testing, various punch-list items, etc.)  
16          continued in the early part of 2012. Substantially, the Clean Air Project was fully  
17          operational by late 2011, or more than a year and a half ahead of the compliance deadline  
18          specified in the Scrubber law. In late 2011, the Company filed with the Commission for  
19          interim rate recovery of the Clean Air Project compliance costs for the portions of the  
20          Project completed and deemed to be in-service at that time.  
21

22   **Q.    DO YOU CONSIDER THE CLEAN AIR PROJECT TO BE A LARGE**  
23       **FINANCIAL COMMITMENT FOR PSNH?**

24   A.    Yes, very much so. At the beginning of 2008, the Company had net electric utility plant  
25          of less than \$1.4 billion (inclusive of construction work in progress) and capitalization of

1 \$1.1 billion. Thus, relative to the size of the Company (i.e., its existing asset and capital  
2 base), \$457 million represents an enormous increase in resources. (Source: Northeast  
3 Utilities SEC Form 10-K for the year ended December 31, 2008.)

4 In a sense, while the PSNH financial impact is obviously huge, the retail customer impact  
5 is even larger. This is because New Hampshire law requires that the (prudent) costs of  
6 the Clean Air Project be recovered only from default service, which is a portion (and  
7 diminishing portion) of total retail service. All of this was known to PSNH and the NU  
8 RaCC at the onset of the Clean Air Project in 2008 and in the early stages of construction  
9 activity in 2009.

10  
11 **Q. AT THE TIME OF THE SEPTEMBER 2008 STATUS REPORT, WHAT WAS**  
12 **THE TOTAL EXPENDITURE TO DATE?**

13 A. Page 6 of that report (submitted in Docket No. DE 08-103) states total project  
14 expenditures to date of only about \$10 million. This is obviously a very small percentage  
15 of the total. On Attachment MIK-2, I present the Company's construction spending plan  
16 (inclusive of all NU/PSNH costs and AFUDC accruals) by year. This shows very rapid  
17 ramp-up of spending, with the vast majority of Project spending and total costs incurred  
18 to have taken place by the end of 2010.

19  
20 **Q. THE COMPANY PROVIDED ADDITIONAL INFORMATION IN DOCKET NO.**  
21 **DE 08-103. DID THIS INCLUDE ANY UPDATED ECONOMIC VIABILITY**  
22 **ANALYSES?**

23 A. The only economic viability update is included in the Company's October 15, 2010 status  
24 report filing – less than a year prior to the scrubber in-service date. This report provided  
25 an updated rate impact analysis and an economic viability assessment (albeit a very

1 truncated, four-year analysis) “with and without” the Project. That limited analysis  
2 seems to imply that the Clean Air Project is preferable to plant retirement (i.e., incurring  
3 replacement energy and capacity), but that result may stem from the assumption that most  
4 of the Clean Air Project investment as of late 2010 had become a “sunk” cost and must  
5 be recovered from default customers regardless of the status of the plant.  
6

7 **Q. WHAT IS THE CURRENT STATUS OF THE MERRIMACK PLANT?**

8 A. The Clean Air Project has been operational since late 2011 and the Merrimack plant  
9 continues to provide default service to the diminishing default load. On June 7, 2013, the  
10 Commission Staff, assisted by the Liberty Consulting Group, filed a report on the status  
11 of default service.<sup>1</sup> This report provides considerable analysis on the economic viability  
12 of the currently-structured default service and the now-scrubbed Merrimack plant in  
13 particular.

14 The report makes a number of important observations concerning the weakening  
15 economic viability of the Merrimack plant. It makes note of the plant’s declining  
16 capacity factor trend in recent years, high costs of operation (as compared to the market  
17 cost of replacement power), and the likelihood that the Merrimack plant has a minimal  
18 market or economic value today based on the current market outlook. The report also  
19 indicates that the Company’s investment in the plant is \$504 million and a total for the  
20 entire PSNH generation fleet of \$674 million (Report, page 33). Thus, the scrubber  
21 accounts for over 80 percent of today’s Merrimack plant net investment and about  
22 60 percent of the net book value of PSNH’s entire generation fleet.

---

<sup>1</sup> *Report on Investigation into Market Conditions, Default Service Rate, Generation Ownership and Impacts on the Competitive Electricity Market*, IR 13-020.

1 If the Staff report is correct that the Merrimack plant has minimal economic value (and  
2 the report provides considerable analytical support for this position), then this indicates  
3 that the Clean Air Project is essentially a dead weight loss for customers.  
4

5 **Q. HAS THE COMMISSION PROVIDED GUIDANCE ON STANDARDS OF**  
6 **PRUDENCE AS APPLICABLE TO THIS CASE?**

7 **A.** Yes, the Commission clarified its position on the prudence standard in Order No. 25,565  
8 (August 27, 2013), citing its July 15, 2013 order (Second Rehearing Order):  
9

10 The Commission concluded that PSNH retained the management  
11 discretion to divest itself of the Merrimack Station under RSA 125-  
12 0:18 or to retire Merrimack Station under RSA 369-B: -a, if  
13 appropriate. (Order, page 3.)

14 In noting this utility decision-making discretion, the Commission reiterated its earlier  
15 position:  
16

17 No utility may proceed blindly with management of its assets or act  
18 irrationally with rate payer funds; PSNH had a duty to its rate payers  
19 to consider the appropriate response, possibly even including a  
20 decision to no longer own and operate the Merrimack Station when  
21 facing changing circumstances. (Order, page 7, footnote omitted.)

22 Importantly, the Commission cites to language on the prudence standard from a recent  
23 decision issued by the Indiana Utility Regulatory Commission ("IURC") in a Duke  
24 Energy Indiana case:  
25

26 [Prudence] is the degree of care required by the circumstances under  
27 which the action or conduct is to be exercised and judged by what is  
28 known, or could have reasonably been known, at the time of conduct.  
29 In other words, whether an action will be considered prudent depends  
30 on whether the action would be considered reasonable by a person  
31 with similar skills and knowledge under similar circumstances. It is a  
32 term often used interchangeably with what is considered "reasonable"  
33 under the circumstances. The Commission must determine whether  
34 decisions were made in a reasonable manner in light of the conditions

1 or circumstances that were known when the decision was made.  
2 [Order, page 20, case citation omitted].  
3

4 **Q. HAVE YOU ATTEMPTED TO FOLLOW THE PRUDENCE STANDARDS**  
5 **ENUNCIATED BY THE COMMISSION?**

6 A. As reflected in my analysis in Section IV, I have attempted to do so. The Commission's  
7 prudence standard begins with the concept that PSNH had some decision-making  
8 discretion, despite the Company's protest that construction of the scrubber was a  
9 legislative mandate. In addition to the Merrimack plant retirement and for the divestiture  
10 option identified by the Commission, I believe that the Company had an explicit  
11 obligation to diligently and aggressively track the Project's economic viability in light of  
12 rapidly changing economic and market conditions and keep policymakers informed of all  
13 findings and risks promptly, thoroughly, and clearly. Moreover, what is relevant under  
14 the prudence standard is the reasonableness of management and decision-making (given  
15 PSNH's high level of expertise and sophistication) at the point in time when the decisions  
16 were made or could have been made. I conclude that the relevant time frame was  
17 2008/2009, with the emphasis on the first half of 2009.

#### **IV. PRUDENCE AND THE SUMMER 2008 STUDY**

18 A. **Study Overview**

19 **Q. WHAT IS YOUR UNDERSTANDING CONCERNING THE REASON FOR THE**  
20 **COMPANY UNDERTAKING THE SUMMER 2008 STUDY?**

21 A. Based on documents that I have reviewed, the Summer 2008 study appears to have been  
22 prompted by the more than 80 percent revision in the cost of the Clean Air Project, i.e.,  
23 from \$250 million to \$457 million. An increase that large, and the sheer magnitude of

1 such an investment relative to the Company's then current \$1.1 billion capitalization,  
2 raises questions concerning both customer impacts and economic feasibility.

3 The Summer 2008 study reached the conclusion that although the Clean Air Project  
4 would adversely affect customer rates, it would be far preferable to supplying the same  
5 amount of power from alternative sources. In other words, the study showed that the  
6 Merrimack plant retirement would render customers significantly worse off.

7 As of the time period when the study was conducted, only a relatively minimal amount of  
8 spending had taken place on the Clean Air Project. This is important because Summer  
9 2008 would have been the best time to cancel the Clean Air Project in terms of  
10 minimizing the burden on customers of paying for abandonment costs.

11  
12 **Q. WHAT WAS THE SCOPE OF THE SUMMER 2008 STUDY?**

13 A. The study consisted of a collection of analyses intended to evaluate both economic  
14 viability and rate impacts. The study considered three alternatives to Merrimack  
15 retirement: (a) purchase replacement capacity and energy from the New England ISO  
16 wholesale market; (b) build a new gas-fired combined cycle plant roughly the size of  
17 Merrimack; or (c) construct a new coal-fired power plant. Since purchasing replacement  
18 power on the grid was determined to be the most economical alternative to retiring  
19 Merrimack, that was the main focus of the study. The study also included 12 alternative  
20 scenarios or sensitivity cases along with a "base case" analysis. All 12 such cases  
21 assumed market purchases as the alternative to Merrimack.

22  
23 **Q. DID THE COMPANY CONDUCT OR PROVIDE ANY SUBSEQUENT**  
24 **ECONOMIC VIABILITY STUDIES?**

1 A. No, other than the very limited study that accompanied the Company's October 15, 2010  
2 status report. (See, Long Deposition, pages 115 and 171).

3  
4 **Q. HOW WAS THE SUMMER 2008 STUDY STRUCTURED?**

5 A. This is essentially a "with and without" Merrimack study that covers the time period  
6 2012-2027, which is the assumed cost recovery period and useful life for the  
7 environmentally-compliant Merrimack plant.<sup>2</sup> In the "with" case, the model calculates  
8 the Merrimack total revenue requirements based on the assumption that the scrubber is  
9 operational beginning in 2012. This includes ownership costs for the then current  
10 Merrimack plant net investment, plus the budgeted \$457 million scrubber investment  
11 (which includes return on rate base, associated income taxes, fixed O&M, and annual  
12 depreciation expense), plus operating costs (i.e., cost of coal, variable non-fuel O&M,  
13 scrubber operating costs, and emissions allowance costs).  
14 The "without case" is much simpler. In that case, the model calculates the market cost of  
15 energy for the same number of MWhs that the now retired Merrimack plant would have  
16 produced plus the capacity purchases from the market to replace the Merrimack capacity  
17 credits. Again, these calculations are performed for each year 2012-2027. The market  
18 cost of energy is based on a natural gas price projection for 2011, escalated at 2.5 percent  
19 per year through 2027. The gas price is converted to an electric energy price based on the  
20 historical relationship between natural gas prices and New England ISO spot electricity  
21 prices. This method is a tacit acknowledgement by the Company that the New England  
22 ISO energy market is driven by natural gas prices, and the Company was fully aware of  
23 the importance of this connection.

---

<sup>2</sup> By 2027, Unit 1 of Merrimack would be 66 years old.

1 Finally, the “with” Merrimack annual revenue requirement stream and the “without”  
2 replacement market power stream for 2012-2027 are both discounted back to 2012 using  
3 the Company’s cost of capital as a discount rate. The “without” net present value  
4 (“NPV”) of market energy and capacity is subtracted from the “with” NPV of a scrubbed  
5 Merrimack to obtain the customer net savings from Merrimack retirement.<sup>3</sup> In addition  
6 to the NPV results, the Company notes that in the event of a Merrimack retirement, there  
7 would remain a net investment of about \$63 million that it believes is recoverable from  
8 default customers. As I understand the Company’s model, that \$63 million has been  
9 reflected as a cost (i.e., revenue requirements) in the “with” case.  
10

11 **Q. WHAT RESULTS DID THE COMPANY OBTAIN?**

12 A. The Company concluded that the plant retirement produces a negative customer impact  
13 of about \$190 million on a 2012-2027 NPV base. This represents roughly an 8 percent  
14 economic penalty as compared to the \$2.4 billion Merrimack NPV revenue requirements  
15 for the study period. The Company produces a substantially larger economic benefit for  
16 Merrimack if it is instead compared to two other planning scenarios: (a) constructing a  
17 new coal plant; or (b) constructing a new gas-fired, combined cycle plant.  
18 This study validates the Company’s belief that the Clean Air Project is economically  
19 viable, in the sense of being less expensive than other alternatives, and it therefore should  
20 proceed expeditiously as planned.  
21

22 **Q. WHAT ALTERNATIVE CASES WERE CONSIDERED?**

---

<sup>3</sup> The Company also reports NPVs based on discounting back to 2008, but this is merely a presentation issue and has no effect on the underlying analysis.

1 A. The Company ran through its model 12 alternative cases, eight of which are sensitivities  
2 and four of which are scenarios. A sensitivity case represents the “with” and “without”  
3 model runs in which only one model parameter is permitted to change, so that the  
4 importance of that individual parameter can be assessed. An alternative scenario is a  
5 model run in which multiple parameter changes are made in order to better understand  
6 the implications of alternative futures.  
7 I show the results for all 12 cases on Attachment MIK-3. The 12 cases modified either/or  
8 (1) the assumed cost of the scrubber; (2) natural gas prices; (3) cost of CO<sub>2</sub> allowances;  
9 and (4) Merrimack coal prices. Theses 12 cases were based upon the Company’s belief  
10 that either these were the critically important study parameters and/or the assumed  
11 parameters embodied substantial uncertainty.

12  
13 **Q. WHAT DO THESE 12 CASES SHOW?**

14 A. They show that the modeled Merrimack benefits are highly volatile and can change  
15 considerably given only small changes in assumptions. All sensitivity cases except one  
16 (a lower gas price) show a net benefit from keeping Merrimack as a scrubbed plant. The  
17 four scenarios, however, vary from a net savings from retaining Merrimack of  
18 \$734 million to a net economic penalty of \$459 million. Hence, the 12 cases – taken  
19 together – tend to support scrubbing and retaining Merrimack, but with a very large  
20 element of uncertainty.

21  
22 **B. Infirmities and Uncertainties in the Summer 2008 Study**

23 **Q. DO YOU CONSIDER THE SUMMER 2008 STUDY TO BE VALID?**

24 A. In a very general sense, it is correctly structured to investigate the economic viability  
25 question as of that point in time. While many of the data inputs and/or assumptions are

not particularly controversial, I do have a number of concerns regarding data input assumptions and/or procedures. These include the following:

- The largest uncertainty in the study is the assumption of \$11 per MMBtu natural gas in 2011, escalating every year thereafter. This is the “driver” of expensive replacement market energy if the Merrimack unit were to be retired.
- The study employed a very aggressive assumption for the Merrimack plant capacity factor.
- No major capital additions projects over and beyond the Clean Air Project are assumed.
- The study assumes that the Merrimack plant is retired at the beginning of 2012 (in the “without” case), even though compliance is not required until July 1, 2013.
- Only a modest level of CO<sub>2</sub> compliance costs are assumed, although larger costs are included in an alternative scenario.
- An important concern is the potential loss of default load due to both economic conditions and migration to competition. This does not alter the Merrimack plant’s economic viability, but it does affect the default rate impact calculations.

As discussed above, the four alternative scenarios included in the study produce a very wide range of results, ranging from a net benefit from Merrimack (relative to retirement) of \$734 million NPV to an economic penalty from retaining Merrimack of \$459 million NPV.

**(I) Natural Gas Prices**

**Q. WHAT IS THE MOST SERIOUS CONCERN THAT YOU HAVE WITH THE COMPANY’S ECONOMIC MODELING?**

A. The most serious concern with the study pertains to the gas price assumption, which effectively serves as a surrogate for the New England ISO wholesale energy prices.

1 There are two reasons for this concern. The first reason is that the assumed \$11 per  
2 MMBtu is far out of line with pre-2008 historical experience in the gas market. The \$11  
3 figure selected by the Company was largely an accident of timing. That is, the summer  
4 of 2008, when the study was prepared, was a time when gas prices were spiking both in  
5 the spot market and futures market. It turned out that these spot and futures price spikes  
6 were short lived, although that was not necessarily known at the time. Second, as shown  
7 on Attachment MIK-4, the economic value of scrubbing and operating Merrimack is  
8 highly sensitive to the gas price assumption. A mere \$1 per MMBtu decline in the price  
9 of natural gas (all else equal) would eliminate all net economic value from the scrubber  
10 investment and Merrimack plant, producing a net loss for customers.

11 Taken together, these two problems with the price of natural gas are an indication that the  
12 study conclusions – while not necessarily wrong at the time – were questionable and  
13 warranted careful monitoring. The natural gas pricing issue should have been viewed as  
14 a “flashing yellow light” of caution in drawing conclusions regarding proceeding with the  
15 Clean Air Project \$457 million expenditure.

16  
17 **Q. CAN YOU SUBSTANTIATE YOUR STATEMENT THAT THE SUMMER OF**  
18 **2008 GAS PRICES WERE OUT OF LINE WITH RECENT HISTORICAL**  
19 **EXPERIENCE?**

20 **A.** The Company is correct that in the summer of 2008, spot and future natural gas prices  
21 were in the \$10 to \$11 per MMBtu range. It is also correct that NYMEX futures markets  
22 can be used as a tool for projecting future market conditions. However, it is also at least  
23 reasonable to consider the possibility that gas prices in the future could have a tendency  
24 to return to historical norms. The table below shows the annual average spot wellhead

1 gas prices published in the U.S. Energy Information Administration's *Natural Gas*  
2 *Monthly*:

<u>Year</u>	<u>Average Price \$/Mcf</u>
2001	\$4.00
2002	2.95
2003	4.88
2004	5.46
2005	7.33
2006	6.39
2007	6.25
2008	7.96
June – July 2008	11.06
2009	3.67

3 Setting aside the summer of 2008, the historical norm for spot wellhead gas during this  
4 decade was typically in the range of about \$4 to \$6 per Mcf.

5 I discuss the implications of the gas price assumption for prudence later in this section.

6  
7 **Q. IN THE SUMMER OF 2008, DID THE COMPANY UNDERSTAND THE**  
8 **CRUCIAL IMPORTANCE OF ITS FUEL PRICE ASSUMPTIONS IN ITS**  
9 **FINDING THAT THE SCRUBBER PROJECT WOULD BE ECONOMICALLY**  
10 **VIABLE?**

11 **A.** Yes, very much so, and this risk factor clearly was communicated to Northeast Utilities'  
12 corporate management at that time. Mr. Long made presentations to the RaCC on June  
13 25, 2008 and the Board of Trustees on July 15, 2008 (with both presentations later  
14 supplied in response to Staff 2-002, 8/30/12 and provided here as Attachment MIK-5).  
15 The presentations noted that with the updated \$457 million Project cost, the "break-even"  
16 spread between the prices of delivered natural gas and coal must be at least \$5.29 per

1 MMBtu in order for the Project to be economically viable<sup>4</sup>. (Page 37 of 50, Company  
2 response to Staff 2-002). The response noted that the actual spread had averaged \$6.22  
3 per MMBtu since Hurricanes Katrina and Rita in the Summer 2005. (Those hurricanes  
4 seriously disrupted gas supply at the time leading to sharp, though temporary, price  
5 spikes.) The gas price spikes largely dissipated after 2005 but then re-emerged in 2008,  
6 resulting in an extraordinary \$9 per MMBtu price spread by the Summer 2008.  
7 It should be noted, however, that the historic price spreads included in those management  
8 presentations also could be interpreted as an aberration. The management presentations  
9 showed that the price spreads in the 1990s averaged only about \$1.52 per MMBtu, and  
10 for the 15 years preceding 2008 averaged about \$3.18 per MMBtu—far below the  
11 estimated “break-even” price threshold for economic viability. Thus, the presentations  
12 demonstrated, at a minimum, that there was a huge risk that the \$5.29 price spread going  
13 forward could not be sustained, based on longer-term historical experience. In fact, the  
14 empirical support for the \$5.29 price-spread threshold being sustained was relatively  
15 narrow. At a minimum, this meant that this price-spread variable should have been  
16 aggressively and carefully monitored during the critical early phases of Project  
17 development.  
18  
19

---

<sup>4</sup> The June 25, 2008 presentation slides to the RaCC conclude:

“Customer value of scrubber installation extremely sensitive to future expected gas/coal spread

- At assumed 2012 price levels and other base case parameters, a spread of approximately \$5.29/MMBtu (escalating) is required to create customer benefits.”

(Staff 2-002, page 15 of 50)

1 Q. DID THESE MANAGEMENT PRESENTATIONS IDENTIFY OTHER  
2 BENEFITS ASSOCIATED WITH PROCEEDING WITH PROJECT  
3 DEVELOPMENT NOT PRESENTED TO THE COMMISSION?

4 A. Yes, the management presentations in the Summer 2008 indicated that in addition to the  
5 likely, though uncertain, customer net benefit from the Project, there would be a highly  
6 certain Northeast Utilities shareholder benefit. For example, the June 25, 2008  
7 presentation to the RaCC states that the Project “provides a significant investment  
8 opportunity for PSNH” with the “Incremental Net Income estimate at \$18.5 m[illion] in  
9 2013—[the] first full year of [Project] operation.” (Page 6 of 50, Staff 2-002, request  
10 dated 8/30/12) The presentation also quantifies the Project’s contribution to Northeast  
11 Utilities’ earnings per share. (Id., page 11 of 50).

12  
13 Q. DID PSNH MANAGEMENT PRESENT THESE FINDINGS TO THE PUC?

14 A. No. On July 30, 2008, the PSNH presentation to the PUC omits the \$5.29/MMBtu “break  
15 even” figure required to create customer benefits. See Attachment MIK-6. The graph  
16 presentation also omits the historic data showing the low 1990 price spreads averaging  
17 \$1.52 per MMBtu and the 15 years preceding 2008 which showed a price spread  
18 averaging \$3.18/MMBtu. Instead the graph presented to PUC Staff emphasizes an  
19 average spread from 2006-2008 of \$6.22.

20  
21 (2) Retirement Date

22 Q. WHY IS THE MODELED RETIREMENT DATE AN ISSUE?

23 A. As I understand the structure of the Company’s model, it assumes that in the “with” case  
24 the scrubber is fully operational and in rates as of the beginning of 2012, and the energy  
25 and capacity supplied to default customers by that plant must be replaced. In fact, the

1 Scrubber law does not require compliance until July 1, 2013. Consequently, one would  
2 think that in a retirement scenario the Merrimack plant would remain in-service until that  
3 date, thereby eliminating from the “without” case the costs of 18 months of replacement  
4 energy and capacity. This would *reduce* the cost of the “without” case compared to the  
5 Company’s modeling by about \$46 million (or somewhat less than that on a 2012 NPV  
6 basis).

7  
8 **(3) Merrimack Capacity Factor**

9 **Q. HOW DOES THE CAPACITY FACTOR ASSUMPTION AFFECT THE**  
10 **RESULTS?**

11 A. For modeling purposes, the Company selected a very aggressive capacity factor for the  
12 Merrimack plant, well in excess of 80 percent. This assumption benefits the economics  
13 of the scrubber and the Merrimack plant’s viability. The higher the assumed plant  
14 capacity factor in the “with” case, the greater the number of MWhs per year of  
15 replacement energy that must be purchased in the “without” case. The assumed high  
16 capacity factor therefore raises the total annual cost of retiring Merrimack and replacing  
17 the energy.

18  
19 **Q. IS THE VERY HIGH ASSUMED CAPACITY FACTOR REALISTIC?**

20 A. The assumed very high capacity factor implies a very good availability performance for  
21 the plant and that the plant would run (at its full capacity) in almost all hours that is it  
22 available. While obviously not impossible, this seems like a very optimistic assumption  
23 favoring the Merrimack plant.

24 In this regard, it is instructive to consider Figure 4 on page 15 of the June 7, 2013 Staff  
25 report which shows much lower capacity factors for 2008 – 2012 for the Merrimack and

1 other PSNH power plants based on those power plants' actual operating experience. The  
2 report observes, "The coal units at Merrimack Station and Schiller Station have  
3 experienced a sharp downward trend in operation." (Report, page 16.)  
4

5 **Q. ARE THERE ANY OTHER IMPLICATIONS OF A HIGH CAPACITY FACTOR**  
6 **ASSUMPTION?**

7 A. Yes. Assuming an optimistically high capacity factor tends to minimize the calculated  
8 adverse busbar cost and therefore the rate impact resulting from the scrubber costs.<sup>5</sup> For  
9 example, if the fixed costs of the scrubber (i.e., return on rate base, depreciation, fixed  
10 O&M, income taxes) total \$40 million per year, and it is assumed that the plant generates  
11 2 million MWhs per year, the busbar cost increase is \$40 million / 2 million MWhs = \$20  
12 per MWh (i.e., 2 cents per kWh). However if, annual operation is 1 million MWhs per  
13 year, the Merrimack busbar cost increases by \$40 million / 1 million MWhs = \$40 per  
14 MWh.  
15

16 **(4) Capital Additions for Merrimack**

17 **Q. OTHER THAN THE CLEAN AIR PROJECT, DOES THE COMPANY'S MODEL**  
18 **RECOGNIZE THE NEED FOR ONGOING CAPITAL ADDITIONS AT THE**  
19 **MERRIMACK PLANT?**

20 A. Yes, to a limited extent. It appears that the model assumes that ongoing capital additions  
21 of about \$9 million per year would be needed at the plant above and beyond the \$457

---

<sup>5</sup> The "busbar cost" refers to the total cost (capital carrying charges plus operating expense) per MWh for a given power plant or generating unit (in this case, Merrimack). It differs from the default price that the customer pays because that price is based on the "blended" cost of all the power plants and purchased power used by the utility to provide default service.

1 million for the scrubber project. This amounts to annual capital spending of about \$21  
2 per kW of capacity.

3  
4 **Q. DO YOU HAVE ANY REASON TO QUESTION THIS ASSUMPTION?**

5 A. Yes. The Merrimack plant is more than 50 years old and the \$9 million in capital  
6 additions does not reflect further large scale spending on coal-plant environmental  
7 compliance. Such requirements in the future may or may not be imposed on the plant.  
8 As noted in the Staff report of June 2013 (page 29), the Merrimack plant may be required  
9 by the U.S. EPA to install a cooling tower to address thermal discharge and water  
10 consumption concerns at a capital cost of \$111 million.

11 The Company takes the position that the cooling tower is not needed. The EPA position  
12 on the cooling tower and water quality mitigation was not known at the time the Summer  
13 2008 study was undertaken. It is not my position that the Company was imprudent for  
14 omitting this investment from its model. However, as a general matter, it is fair to  
15 recognize that unknown capital additions and environmental compliance is a major cost  
16 risk for coal plants.

17  
18 **(5) Federal CO<sub>2</sub> Legislation**

19 **Q. DID THE SUMMER 2008 STUDY ACCOUNT FOR CO<sub>2</sub> COSTS?**

20 A. Yes, it did, but in a very limited way. It is included in the relatively modest CO<sub>2</sub>  
21 emissions costs imposed under the Regional Greenhouse Gas Initiative ("RGGI"), the  
22 regional "cap and trade" program in which New Hampshire participates. The base case  
23 did not account for the potentially much larger costs of a federal program, although such  
24 costs were reflected in two of the alternative scenarios.

1 It should be noted that CO<sub>2</sub> emissions charges would affect both Merrimack's costs and  
2 the replacement energy cost purchased from the wholesale market. However CO<sub>2</sub> costs  
3 tend to be larger for coal plants than for the wholesale market which (at the margin) is  
4 based mostly on lower emitting gas-fired plants.  
5

6 **Q. WHAT DO YOU CONCLUDE ON THIS MODELING ISSUE?**

7 A. While uncertain, potential federal CO<sub>2</sub> costs should have been considered as a major risk  
8 that would be adverse to Merrimack in the Summer 2008 study. The Company's  
9 exclusion of federal CO<sub>2</sub> costs for Merrimack was understandable since there was no  
10 such federal legislation in place in the summer of 2008. However, even at that time there  
11 was a reason to believe that such a program might be imposed on the industry in the near  
12 future, particularly following the 2007 U.S. Supreme Court decision establishing that  
13 CO<sub>2</sub> emissions could be considered a pollutant under the Clean Air Act (Massachusetts v.  
14 EPA, 549 U.S. 497 (2007)). This Court decision prompted EPA's subsequent  
15 endangerment finding issued in 2009.  
16

17 **(6) Default Load**

18 **Q. IN RECENT YEARS, THERE HAS BEEN CONCERN REGARDING THE**  
19 **MAGNITUDE OF THE DEFAULT LOAD. WHAT EFFECT DOES THIS ISSUE**  
20 **HAVE ON THE ECONOMIC VIABILITY OF THE SCRUBBED MERRIMACK**  
21 **PLANT?**

22 A. As a technical matter, the magnitude of the default load, by itself, does not determine  
23 whether or not the decision to scrub and continue to operate the Merrimack plant is an  
24 economic decision, as compared to the retirement decision. That assessment is

1 unaffected by the magnitude of the default load as the Company's model correctly  
2 suggests.

3 This does not mean that the default load trends are irrelevant to prudent decision-making.  
4 If the default load is sharply declining, this means that the default rate impact of any  
5 increase in costs due to scrubbing (even if justified) would be magnified. In fact, if the  
6 default load declines by a large amount, the rate increases, as a practical matter, may be  
7 infeasible.

8  
9 **Q. WHAT ARE THE IMPLICATIONS FOR PRUDENCE IN THIS INSTANCE OF A**  
10 **DECLINING DEFAULT LOAD?**

11 A. A declining default load should not cause a power plant deemed economically viable  
12 (when including scrubbing costs) to be retired. However, due to a potentially severe rate  
13 impact, it does suggest that the utility give this issue heightened scrutiny, and it does  
14 color how the decision-makers view risk if economic viability is judged to be uncertain.  
15 In addition, the declining default load could influence the appropriate policy response.  
16 Even if it is concluded that the Merrimack plant, with scrubber costs, is economic (the  
17 Company's position in 2008), it could suggest divestiture as being an appropriate  
18 response.

19  
20 **Q. WAS DECLINING DEFAULT LOAD A CONCERN DURING THE CLEAN AIR**  
21 **PROJECT CONSTRUCTION PERIOD?**

22 A. Yes, very much so. The Company's October 15, 2010 status report in Docket No. DE  
23 08-103 states that projected default sales since 2008 had dropped precipitously, from over  
24 8 million MWh per year in 2008 to less than 5.5 million MWh in its 2010 assessment.

1 C. Updating the Study

2 Q. WHAT DO YOU CONCLUDE CONCERNING THE 2008 STUDY?

3 A. The Company's Summer 2008 economic viability study, submitted on September 2,  
4 2008, was technically defensible and not unreasonable as a "snap shot" evaluation of  
5 investing \$457 million in the Clean Air Project. At the same time, the alternative cases in  
6 that study demonstrate that the economic viability finding was uncertain and heavily  
7 dependent on one documented but nonetheless questionable assumption – the gas price  
8 path (or the gas/coal price spread) beginning in 2011. That assumption was consistent  
9 with published forward prices, but at the same time it was anomalous.

10 The study was submitted to the Commission just weeks before the onset of the great  
11 financial crisis which played out over the next six to nine months and the accompanying  
12 sharp economic recession. Partly related to these developments was an unmistakable  
13 down turn in the natural gas prices in both spot and forward markets. Within a few  
14 months, the \$11 per MMBtu gas price outlook (which was highly anomalous to begin  
15 with) no longer was a reality. Prudent management called for tracking changes in gas  
16 price projections as the study scenarios clearly demonstrated that gas prices were a major  
17 driver of the Clean Air Project's economic viability.

18  
19 Q. CAN YOU ILLUSTRATE THE GAS MARKET CHANGES TAKING PLACE?

20 A. Yes. Attachment MIK-7 shows the monthly pattern of gas market futures (Henry Hub  
21 NYMEX future prices) from January 2008 through December 2010. The NYMEX  
22 futures prices for the year 2011 prevailing in the summer of 2008 averaged about \$10 per  
23 MMBtu, generally supporting the Company's point of view. However, by end-of-year  
24 2008, they had fallen to about \$8, and by the spring of 2009, 2011 gas forward prices had  
25 declined to \$6 or less – a roughly \$4 per MMBtu decline compared to Summer 2008.

1

2 **Q. WOULD IT HAVE BEEN REASONABLE FOR THE COMPANY TO HAVE**  
3 **CONSIDERED THESE TRENDS?**

4 A. Definitely. In fact, it would have been unreasonable to ignore these unmistakable trends.  
5 Using the Company's model, which was supplied to the OCA, I recalculated the net  
6 benefits from retiring the Merrimack plant (with no scrubber) using updated natural gas  
7 prices (i.e., for the year 2011 escalated at 2.5 percent per year through 2027). Case 1 on  
8 that attachment is the Company's own base case which shows a \$190 million net cost  
9 (2012 NPV) to customers from retiring Merrimack rather than scrubbing. However, a  
10 mere \$1 per MMBtu gas price reduction eliminates and reverses that loss. A \$2 per  
11 MMBtu price reduction translates into a \$235 million customer savings from plant  
12 retirement, and a \$3 per MMBtu price reduction indicates a \$447 million savings from  
13 plant retirement.

14

15 **Q. ARE THESE THE RESULTS THE COMPANY WOULD HAVE OBTAINED IN**  
16 **UPDATING ITS STUDY IN EARLY 2009?**

17 A. The updated study results might differ from what I show on Attachment MIK-4, but a  
18 proper update would likely show large economic losses from investing in the Clean Air  
19 Project and operating Merrimack. During the last few months of 2008, the Company was  
20 in the process of completing its contracting and procurement for the scrubber, and  
21 resources were being spent on planning and engineering activities. By year-end 2008,  
22 about \$40 million had been expended on the project. (See Attachment MIK-2.) As  
23 indicated in the Company's progress reports, during early 2009, both detailed engineering  
24 work and site preparation were taking place, with a total 2009 calendar year budgeted  
25 expenditure (including PSNH/NU internal costs and AFUDC) of about \$100 million.

1 An updated study conducted, for example, in early 2009 would have to account for these  
2 unavoided scrubber project expenditures, as well as any pre-construction Merrimack net  
3 book value (estimated by the Company to be about \$63 million).<sup>6</sup> These “sunk” costs  
4 must be netted from the modeled retirement benefits to obtain the full picture regarding  
5 customer impacts from plant retirement. Nonetheless, the savings from retiring  
6 Merrimack (on July 1, 2013) and avoiding most of the scrubber costs are so large under a  
7 study update, that it seems clear that retirement, from an early to mid-2009 perspective,  
8 would be the more economical decision.

9  
10 **Q. WOULD AN UPDATE IN 2010 HAVE MADE SENSE?**

11 A. An update prepared during 2010 may have been too late to have been helpful for  
12 decision-making concerning the Clean Air Project. By the end of 2010, the vast majority  
13 of the scrubber capital spending had already taken place. The more appropriate time  
14 frame for a study update and comprehensive reassessment therefore would have been the  
15 end of 2008 and /or early 2009. The appropriate response for the Company would be to  
16 perform the study update and a comprehensive reassessment and promptly present these  
17 results to the Commission and the legislature.

18 Based on such a reassessment, the Company could recommend the appropriate policy  
19 options. As noted by the Commission, policy options might include eventual plant  
20 retirement or divestiture. During this reassessment and review by the Commission and/or  
21 legislature, the Company, on its own initiative, could have ordered a slowdown or even  
22 suspension of the contracting and construction activity (at that time mostly detailed  
23 engineering, project planning, and site preparation work), to the extent such slowdown or

---

<sup>6</sup> The \$63 million of pre-construction net book value must be netted from the retirement benefits because it appears that they are reflected as costs in the “with” case. Therefore, consistency requires including them in the “without” case.

1 suspension was feasible. As of early 2009, the Company had over four years remaining  
2 to meet the July 1, 2013 compliance date, and it did so by the end of 2011. Thus, the  
3 schedule was sufficiently flexible as to permit a temporary slowdown and/or suspension  
4 while the major decisions on the fate of the Clean Air Project were pending.  
5

6 **Q. TO YOUR KNOWLEDGE, WAS SUCH AN UPDATE FOLLOWING THE**  
7 **SUMMER OF 2008 PERFORMED?**

8 A. I have seen no evidence that a comprehensive study update and reassessment, based on  
9 economic and market changes, was undertaken with results presented to the Commission.  
10 I have seen no indication that PSNH recognized the important economic and market  
11 changes taking place, and as a result, it failed to warn the Commission that its earlier  
12 economic study results may no longer be valid. Instead, the Company decided to proceed  
13 with its scrubber project capital spending expeditiously, completing the project almost  
14 two years in advance of the statutory compliance date. It appears to have disregarded the  
15 "flashing yellow light" of its alternative scenario modeling results.  
16

17 **Q. ARE THERE ANY OTHER FACTORS THAT COULD HAVE AFFECTED THE**  
18 **OUTCOME OF AN UPDATED STUDY AND PROJECT REASSESSMENT?**

19 A. Certainly. The gas price projections clearly are of primary importance which is why I re-  
20 ran the Summer 2008 model with the observed declining gas price trend. In the previous  
21 section I mentioned other possible issues that could affect such a study and influence  
22 study conclusions either quantitatively or qualitatively. In fact, there may be other  
23 changes to the model in an update and reassessment that could favor Merrimack. The  
24 problem is that none of this was done despite the magnitude of the scrubber investment  
25 relative to PSNH's asset base and default load.

1

2 **Q. DO YOU FIND PSNH'S CONDUCT TO BE IMPRUDENT?**

3 A. I conclude that PSNH's failure to update its Summer 2008 study and assessment (which  
4 study was very uncertain to begin with) in the face of market and economic changes, that  
5 were both drastic and rapidly moving, was unreasonable and imprudent. While the  
6 Company seems to suggest that it had no discretion and was legally compelled to install  
7 the scrubber, at a minimum, updated study results, assessments, and recommendations  
8 should have been promptly submitted to those having decision-making authority. The  
9 Company obviously also had some degree of control over its own contracting activity to  
10 temporarily slow or stop spending on the Project, pending the major decisions over the  
11 fate of the Project. There was adequate flexibility in the compliance schedule to do so.

12

13 **Q. EARLIER, YOU MENTIONED THE FINDING IN THE JUNE 2013 STAFF**  
14 **REPORT THAT THE SCRUBBED MERRIMACK PLANT TODAY PROBABLY**  
15 **HAS MINIMAL ECONOMIC VALUE. IS THAT A BASIS FOR AN**  
16 **IMPRUDENCE FINDING?**

17 A. No, it is not. Prudence must be based on the facts and circumstances known or  
18 reasonably knowable at the time the decision was made. The first key decision point was  
19 just after the cost estimate of the Clean Air Project was increased from \$250 million to  
20 \$457 million in the summer of 2008. While perhaps questionable, I do not find that the  
21 decision to proceed at that time rises to the level of imprudence. My imprudence finding  
22 results from the absence of study or action by the Company over the next six to nine  
23 months.

24 The June 2013 Staff report, however, can be useful in reaching judgments regarding the  
25 extent to which ratepayers are harmed by the imprudence that occurred in 2009. For

1 example, if the Staff report demonstrated economic value for Merrimack close to or  
2 exceeding its \$504 million current net book value, this would imply no harm to  
3 customers. A finding of zero economic value might suggest that at least a major portion  
4 of the scrubber investment was an imprudently-incurred cost.

5  
6 **Q. ARE YOU QUANTIFYING A RECOMMENDED IMPRUDENCE**  
7 **DISALLOWANCE?**

8 A. No, not at this time. It appears that an updated study in early or mid-2009 with a prompt  
9 project suspension and subsequent cancellation would have avoided a major portion, if  
10 not most of the scrubber investment cost. Developing a precise quantification would  
11 require assumptions and further analysis, including how much capital spending at the  
12 time of project cancellation was unavoidable. The crucial threshold question for the  
13 Commission at this point is whether PSNH's management was imprudent by failing to  
14 promptly respond to changing conditions in late 2008/early 2009 by restudying and  
15 reassessing the Clean Air Project and Merrimack economic viability. Once an  
16 affirmative imprudence finding is reached, the next step is to quantify imprudence and  
17 consider appropriate remedies.

18 In Section V of my testimony, I further illustrate the imprudence concept with respect to  
19 an analogous coal plant development project taking place in about the same time frame as  
20 the Merrimack Clean Air Project. That was a case where an approved coal project was  
21 promptly and repeatedly restudied during late 2008/early 2009 when market conditions  
22 were changing, with updated study results and recommendations timely reported to  
23 regulators. That project ultimately was suspended and canceled, with essentially all  
24 project abandonment costs recovered by the utility. I believe this case is instructive and  
25 pertinent to the issues in this docket.

## **V. CANCELLATION OF THE LITTLE GYPSY PROJECT**

1   **Q.    WHY IS A LOUISIANA COAL PLANT PROJECT RELEVANT TO THIS**  
2   **INVESTIGATION?**

3   A.    The Louisiana case is a very instructive example of a major utility facing circumstances  
4       concerning a major power plant investment at almost exactly the same time as the  
5       Merrimack Clean Air Project. In both cases, the economic support for the investment  
6       was dependent upon the projected outlook for the future price paths of natural gas versus  
7       coal. The Louisiana utility, Entergy Louisiana, LLC ("ELL"), continuously reevaluated  
8       project economics and effectively canceled its Project in early 2009. While this  
9       cancellation was less than a year after beginning construction, the utility incurred over  
10      \$200 million in plant investment which became abandonment costs. The utility's actions  
11      in promptly revisiting project economics, reporting results to its regulator (i.e., the  
12      Louisiana Public Service Commission, "LPSC") and managing construction contracts to  
13      minimize cancellation costs, ultimately were determined to be prudent by the LPSC. The  
14      prompt and continuous reassessment was undertaken primarily due to rapidly changing  
15      gas market conditions in late 2008 and early to mid-2009.

16  
17   **Q.    PLEASE DESCRIBE THE ELL COAL-FIRED PROJECT.**

18   A.    This has been referred to as the Little Gypsy Unit 3 Repowering Project ("LG3" or the  
19       "Repowering Project"). LG3 is a 1960s vintage gas-fired steam unit with a rated capacity  
20       of 547 MW. ELL is a large electric utility mostly serving southern Louisiana, and for  
21       many years ELL has been highly dependent on gas-fired generation and purchased  
22       power. In 2006, ELL proposed converting (i.e., "repowering") LG3 so that it instead

1 could burn coal or petroleum coke,<sup>7</sup> using fluidized bed combustion (“FBC”) technology,  
2 thereby providing substantial energy cost savings and fuel diversity. The Repowering  
3 Project was selected as least cost in ELL’s 2006 RFP for long-term resources. During the  
4 RFP process, the Repowering Project’s capital cost estimate increased from less than \$1  
5 billion to more than \$1.5 billion (with AFUDC). However, even at the higher capital  
6 cost, ELL continued to find the Repowering Project as least cost. This extreme and  
7 unexpected cost escalation parallels PSNH’s experience with the Merrimack Clean Air  
8 Project.

9 In November 2007, the LPSC approved the Repowering Project and authorized ELL to  
10 proceed. A condition of approval was that ELL and the Commission Staff develop a  
11 construction monitoring plan to track progress on project status and development. The  
12 written Commission Order (Order No. U-30192), issued March 19, 2008, stated that if  
13 due to changed circumstances during project development that it no longer was  
14 appropriate to continue with the Repowering Project, this must be promptly reported to  
15 the Commission, with the supporting analysis. (Order, pp. 49-50.)  
16

17 **Q. HOW DID ELL SUPPORT THE DECISION TO PROCEED WITH AND/OR**  
18 **CONTINUE DEVELOPMENT OF THE PROJECT?**

19 A. The Company conducted an NPV net benefits analysis that was more detailed but  
20 conceptually similar to PSNH’s Merrimack Clean Air Project Summer 2008 study. The  
21 NPV revenue requirements for the capital and operating costs of the Repowering Project  
22 were calculated over an assumed 40-year useful life. This was compared to ELL’s “next  
23 best alternative,” assumed to be a replacement gas-fired combined cycle unit equal in size

---

<sup>7</sup> Petroleum coke is a very low cost refinery byproduct similar in price to, or even less expensive than, coal. For convenience, I refer to the LG3 Repowering Project as being coal-fired.

1 to LG3. That is, the NPV capital and operating revenue requirement stream for the  
2 replacement combined cycle unit were calculated.<sup>8</sup> The Repowering Project and the  
3 combined cycle case NPV results were then compared.

4 There was one important difference between the LG3 and the Merrimack studies. Once  
5 construction began, ELL removed from the study all construction costs incurred on or  
6 committed to the Repowering Project as of the date of the study. In other words, only the  
7 “to go” capital costs were included in the Repowering Project case. Costs that are  
8 committed (i.e., unavoidable) and “sunk” would not be relevant to the cancellation versus  
9 continued construction decision. Such costs therefore should be excluded from an  
10 economic viability study.

11  
12 **Q. HOW DID ELL PROCEED?**

13 A. At the end of 2007 and in early 2008, ELL proceeded expeditiously with project  
14 contracting, selecting an EPC contractor along with other major equipment supply  
15 contractors (i.e., for the boiler, chimney, and high pressure piping). On-site construction  
16 could not start immediately due to a delay and complication with the air permit. This  
17 delay increased the estimated total project cost by about \$200 million to \$1.76 billion,  
18 and the Project was then reevaluated at that higher cost. The Project was able to resume  
19 construction in July 2008.

20 In the meantime, the Company and Staff had developed a formal Project Monitoring  
21 process, which was approved by the Commission. This Monitoring Plan required  
22 quarterly reports to be submitted to the Commission, inclusive of ongoing economic  
23 viability studies using ELL’s standard methodology.

---

<sup>8</sup> In both cases, fuel costs were calculated using the Company’s ProSym production costing model.

1    **Q.    WHEN WAS THE FIRST SUCH QUARTERLY MONITORING REPORT**  
2       **SUBMITTED?**

3    A.    It was submitted in July 2008, which is approximately the same timing as PSNH's  
4       Merrimack scrubber Summer 2008 study and the September 2, 2008 status report filing.  
5       ELL's July 2008 report showed the Repowering Project to be highly cost-effective with  
6       the customer net benefits increasing relative to those in its 2007 study, despite the air  
7       permit delay and additional cost escalation. This increased benefits in July 2008 is what  
8       one would expect given the escalation in natural gas prices between 2007 and mid-2008.

9  
10   **Q.    DID YOU PARTICIPATE IN THE LG3 MONITORING PROCESS?**

11   A.    Yes. I participated as Staff's lead consultant. I helped to author the Monitoring Plan  
12       approved by the Commission, reviewed the quarterly reports prepared by ELL, and  
13       maintained close contact with the ELL project team.

14  
15   **Q.    HOW DID ELL CONTINUE TO MONITOR DEVELOPMENTS DURING THE**  
16       **REMAINDER OF 2008?**

17   A.    After the financial crisis of September 2008, ELL and Staff held discussions in order to  
18       determine whether the momentous market changes taking place could threaten the  
19       viability of the Repowering Project. Both ELL and Staff, aware of these changes, were  
20       concerned that it might not be appropriate to continue with such a large and uncertain  
21       investment given the very uncertain changes taking place. However, in the fourth quarter  
22       of 2008, ELL had not completed a revised viability study because its updated long-term  
23       gas price forecast was not scheduled for completion until approximately year-end 2008.  
24       In addition to conference calls, ELL requested an in-person meeting with Staff in  
25       December 2008 to discuss the Repowering Project and possible management decisions.

1 Although ELL was not prepared in December 2008 to make a decision on the fate of the  
2 Project (in part because its updated study was not complete), Staff and the Company  
3 developed an outline of possible suspension and/or cancellation scenarios for the  
4 Repowering Project that should be studied as soon as possible. In other words, it is fair  
5 to say that by the fourth quarter of 2008, ELL management began to consider suspension  
6 or cancellation as a strong possibility.  
7

8 **Q. WHEN DID ELL CONDUCT ITS UPDATED STUDY?**

9 A. At the end of 2008, ELL was conducting a detailed reassessment of the natural gas  
10 market and other major developments (such as expected CO<sub>2</sub> costs), and this was  
11 completed in January 2009. ELL completed and filed its updated Repowering Project  
12 economic viability study in February 2009, based on new forecasts for natural gas prices  
13 and CO<sub>2</sub> costs. This new study reversed the earlier 2007 and 2008 study findings,  
14 indicating that the Repowering Project no longer was considered to be cost-effective as  
15 compared to a gas-fired combined cycle unit. The main driver of this reversal was a  
16 significant reduction in the long-term gas price forecast.  
17

18 **Q. AFTER FILING THE FEBRUARY 2009 UPDATE, WHAT WERE THE NEXT**  
19 **STEPS?**

20 A. ELL provided Staff and other parties an opportunity to review and discuss study findings.  
21 At that time, ELL was incurring substantial Project costs internally, under its EPC  
22 contract and from the various major equipment contracts. Staff therefore urged ELL to  
23 act quickly and reach a decision, preferably by the end of the first quarter of 2009.  
24 In light of updated study findings, the observed dramatic changes in market conditions  
25 over the previous six months, and the spending rate on the Project, ELL in March 2009

1 recommended a temporary suspension. This recommendation was supported by Staff and  
2 approved by the Commission in an order issued March 13, 2009 (Order No. U-30192-B).  
3 The suspension was intended to be temporary pending ELL conducting and filing a much  
4 more complete analysis.

5 The temporary suspension dramatically slowed expenditures on the Project, although it  
6 was not possible to stop spending completely. ELL had the right under its contracts to  
7 suspend work on the Project for a short period of time (e.g., several weeks), but it was not  
8 practical to suspend construction contracts at the negotiated contract prices and other  
9 contract terms for an extended period (i.e., several months).

10  
11 **Q. IN LIGHT OF THE TIME PRESSURES, DID ELL RESPOND PROMPTLY TO**  
12 **THE COMMISSION'S DIRECTIVE FOR A MORE DEFINITIVE ANALYSIS?**

13 **A.** Yes. In a filing on April 1, 2009, ELL submitted its revised report and study of the  
14 Repowering Project. This report recommended a three-year suspension which, as a  
15 practical matter, was little different from outright Project cancellation. ELL, on its  
16 initiative, decided to cancel and unwind the Project construction contracts. This was a  
17 very complicated process because it involved negotiation of termination arrangements,  
18 preservation of work completed, and determining how to maximize any salvage value.  
19 At the time, ELL estimated the cancellation costs to be on the order of \$300 million,  
20 although this was later revised down to about \$200 million after savings opportunities  
21 and salvage value were identified.

1 Q. DID THE COMMISSION APPROVE THE REQUEST FOR A THREE-YEAR  
2 SUSPENSION?

3 A. Yes, it issued an order on May 22, 2009 approving the long-term suspension. It directed  
4 ELL to submit a filing by September 1, 2009 concerning recoverable abandonment costs  
5 and by December 15, 2009 on any plans to restart the Project.

6 On November 16, 2009, ELL filed a request for Project cancellation and rate recovery of  
7 \$209 million of net abandonment costs. At this time, the Repowering Project and all  
8 contracts effectively had been canceled.

9

10 Q. DID ANY PARTY OBJECT TO ELL'S SHORT-TERM OR LONG-TERM  
11 PROJECT SUSPENSION OR FINAL CANCELLATION?

12 A. There were a number of active parties in these dockets, but none challenged the actions  
13 taken by ELL, and no party questioned the prudence of ELL's decision-making or  
14 management.

15

16 Q. WHAT WAS THE OUTCOME OF ELL'S COST RECOVERY REQUEST?

17 A. The parties reached a settlement in April 2010 which permitted ELL to obtain  
18 \$200 million of cost recovery from customers of the abandonment costs (substantially all  
19 of the actual costs incurred) through securitization.

20

21 Q. DID ELL ITSELF ATTRIBUTE ITS SUSPENSION/CANCELLATION  
22 DECISION TO CHANGES IN NATURAL GAS MARKETS?

23 A. Yes. This explanation was highlighted in ELL's November 2009 Application:

24 Between the time of the first Quarterly Monitoring Report ("July  
25 2008 Report") and the February 2009 Report, long-term natural  
26 gas projections declined materially: (Application, page 12.)

1 Over that time period, the revised studies showed a change in Project value of over  
2 \$600 million NPV for the 40-year study period.

3 The Application goes on to explain that the market change was far more than merely  
4 observing spot market price trends or even NYMEX futures, as important and  
5 unmistakable that these indicators were. It also reflected a careful review of changing  
6 gas market fundamentals. As explained in page 12 of the Application:

7           Expectations regarding future natural gas prices declined, in large  
8           part, as a result of an increased realization that the supply of  
9           natural gas would be greater than had been previously known.  
10          This increase in expected supply is the result of a structural change  
11          in the natural gas market driven by the increased production of  
12          domestic gas through unconventional technologies. The recent  
13          success of unconventional gas production technologies (e.g.,  
14          hydraulic fracturing and horizontal drilling) has altered the supply-  
15          side fundamentals such that there now exists an expectation of  
16          much greater supplies of economically priced natural gas in the  
17          long-run. In addition, the drop in projected long-term natural gas  
18          prices reflects expectations of reduced demand for natural gas as a  
19          result of the U.S. and global economic downturns.

20 The Application emphasized that the important changes were both those associated with  
21 gas supply technology as well as the upheavals in the U.S. and global economy from the  
22 Fall 2008 financial crisis. Moreover, these changes were readily identifiable in early  
23 2009.

24  
25 **Q. DID ELL PROVIDE ANY GAS MARKET ANALYSES?**

26 A. As discussed by its economic viability witness,<sup>9</sup> the sharp declines in late 2008 of the  
27 NYMEX gas price futures were a general indication of important fundamental market  
28 shifts that required closer scrutiny. He states:

29           During 2008, there occurred a seismic shift in the North American  
30           gas market. "Non-conventional gas" – so called because it

---

<sup>9</sup> Direct testimony of Anthony P. Walz, Docket No. U-30192, Phase III.

1 involves the extraction of gas resources that previously were non-  
2 economic or technically difficult to extract – emerged as an  
3 economic source of long-term supply. (Testimony, pages 23-24.)

4 The changes in natural gas markets resulting from the emergence  
5 of non-conventional natural gas supplies are notable for the speed  
6 at which these developments occurred and the magnitude of their  
7 effect. Both dimensions were confirmed in June 2009 when the  
8 Potential Gas Committee (“PGC”) announced the results of its  
9 year-end 2008 assessment of U.S. natural gas resources...the most  
10 recent report concluded that the total potential resources had  
11 increased from 1,320.9 trillion cubic feet (“TCF”) to 1,836.4 TCF,  
12 an increase of 39% in two years. (Testimony, pages 24-25,  
13 footnote omitted.)

14 The 2009 PGC report indicated this to be the largest resource evaluation increase in its  
15 44-year history.

16  
17 **Q. PLEASE SUMMARIZE ELL’S ACTIONS IN 2008/2009.**

18 A. In mid-2008, ELL found itself in a circumstance very similar to PSNH. It was about to  
19 move forward with a major coal-fired related investment after experiencing a very large  
20 increase in the projected construction costs. Mid-2008 study results for both ELL and  
21 PSNH, while uncertain, did support proceeding and committing investment funds. This  
22 was a time when both actual and projected gas prices were at their high points and the  
23 evidence of economic viability was therefore strongest.  
24 As ELL entered the fall of 2008, both spot and futures gas prices fell sharply, and the  
25 U.S. was experiencing a severe financial crisis and profound economic slump. These  
26 trends were extremely sudden and not immediately understood. Nonetheless, by the  
27 fourth quarter of 2008, the changes were so strong that ELL began to question the  
28 Repowering Project’s economic viability, despite a favorable study only months earlier  
29 and over \$1 billion in executed contracts. ELL engaged in discussions with Staff to study  
30 suspension or cancellation scenarios and to conduct a careful update prepared in the

1 beginning of 2009 incorporating a revised assessment of gas markets and other important  
2 drivers.

3 ELL's February 2009 study confirmed that the Project economics had reversed. This  
4 finding was discussed extensively with Staff and presented to the Commission. ELL  
5 concluded, after careful assessment, that this was not merely a short-term market  
6 fluctuation but rather a reflection of changing market fundamentals, including rapidly  
7 changing gas supply technology and economics. Within three months, the utility  
8 requested and obtained approval for short-term and long-term Project suspension, and, on  
9 its own initiative, it canceled the EPC and equipment contracts.

10 As these contracts were in place since about the end of 2007, this resulted in substantial  
11 cancellation costs. ELL carefully tracked these costs so that they could be properly  
12 recognized in the periodic economic viability studies. Despite being a very large  
13 corporation, ELL was able to move very quickly to make the critical decisions and  
14 minimize its cancellation costs.<sup>10</sup> ELL ultimately has been able to recover those costs,  
15 and there has been a consensus that its management conduct pertaining to the Project was  
16 prudent.

17  
18 **Q. HOW DOES THIS EXPERIENCE COMPARE TO THAT OF PSNH?**

19 A. PSNH's behavior has been quite different. As was the case with ELL, it presented a  
20 Summer 2008 study arguably showing the Clean Air Project to be economically viable.  
21 However, for the crucial nine-month period from fourth quarter 2008 through second  
22 quarter 2009 there is no indication of a careful and prompt reassessment of market  
23 conditions and economic viability similar to that conducted by ELL. (See Long

---

<sup>10</sup> ELL is a wholly-owned subsidiary of Entergy Corporation.

1 Deposition at page 114). In contrast to ELL, PSNH takes the position that the Clean Air  
2 Project was effectively a legal mandate. However, that viewpoint should not have  
3 stopped the Company from updating its study, reevaluating market conditions, and  
4 presenting updated findings and recommendations to policymakers.  
5 In comparison with ELL, where an uneconomic \$1.5 billion investment was avoided,  
6 PSNH's management conduct cannot be considered to be prudent.

## **VI. CONCLUSIONS AND RECOMMENDATIONS**

7 **Q. PLEASE SUMMARIZE THE SCOPE OF YOUR PRUDENCE REVIEW.**

8 A. My review covers the planning process undertaken by PSNH management and the  
9 reasonableness of management decisions for the Merrimack Clean Air Project, focusing  
10 primarily on the 2008/2009 time frame. This includes a review of the Company's  
11 Summer 2008 economic viability study and how that study likely would have changed  
12 had it been updated.  
13 Notably, my review does not evaluate the scrubber technology selection and design, the  
14 Company's procurement and contracting process, or cost control effectiveness in  
15 completing the Project. Those issues are addressed in the due diligence report prepared  
16 by Jacobs, the consultant retained by the Commission. In addition, my testimony does  
17 not address the Company's legal arguments, i.e., that it was compelled by statute to  
18 construct the scrubber.

19  
20 **Q. WHAT ARE YOUR PRINCIPAL FINDINGS PERTAINING TO PRUDENCE?**

21 A. Based on my review, I have reached the following findings:

- 22 • The Company's original Project cost estimate was reported as \$250  
23 million but later updated to \$457 million in May 2008 after more careful

1 study by contractors and receiving bid information. This extreme budget  
2 increase (over 80 percent) was partly due to the incompleteness of the  
3 original estimate and partly due to industry-wide construction cost  
4 escalation trends. The budget increase is not by itself an indication of  
5 management imprudence.

6 • In the summer of 2008, apparently in response to the increased Project  
7 budget estimate, the Company conducted an economic viability study  
8 which validated the cost-effectiveness of the Project as compared with  
9 Merrimack retirement. A number of aspects of this study could be  
10 challenged, and it was based on a rather extreme gas price assumption of  
11 \$11 per MMBtu in 2011. However, this was arguably supported by the  
12 very unusual market conditions prevailing at the time. While I do not  
13 completely agree with the study, neither do I find it or the Company's  
14 conclusion to be imprudent.

15 • The study summary was provided to the Commission as part of the  
16 September 2, 2008 status report requested by the Commission. Study  
17 results, along with additional detail, also were presented to NU  
18 management that authorized the Project (including the RaCC). Market  
19 conditions drastically and suddenly changed after September 2008, but it  
20 appears that in the context of this Project, PSNH and/or NU management  
21 failed to recognize or respond to the profound changes. The Summer  
22 2008 study does not appear to have been updated in any complete way  
23 over the ensuing year. This is unreasonable and should be considered  
24 imprudent management conduct.

1           •     The following six to nine months following September 2008 was a crucial  
2                     period. A careful reassessment of the Project would likely have shown  
3                     that it was no longer economically viable. PSNH was the only party in a  
4                     position to respond quickly, reevaluate the Project in light of changing  
5                     conditions (a historically sharp recession, dramatic changes in the gas  
6                     price outlook) and report its findings to the Commission and/or New  
7                     Hampshire legislature. It did not do so, and this can be considered to be  
8                     imprudent management behavior.

9           •     The sheer size of the Project, i.e., \$457 million out of a 2008 capitalization  
10                    of about \$1.1 billion means that the Project was of immense importance to  
11                    the Company and its customers. For that reason alone it merited close  
12                    management scrutiny and continual analysis.

13          •     Spending on the Project began to ramp up in 2009, but by early to mid-  
14                    2009, only a small percentage of the \$457 million budget would have been  
15                    expended. By comparison, by the end of 2010, the vast majority of  
16                    construction spending had occurred.

17          •     The New Hampshire legislature's compliance deadline of July 1, 2013  
18                    provided the Company with substantial construction scheduling flexibility.  
19                    The Company responded by expediting completion, nearly two years in  
20                    advance of the compliance date, in the face of sharply falling gas prices  
21                    and default service demand.

22                Setting aside the legal question of PSNH's unilateral authority to cancel the Project when  
23                markets began to turn against it, the Project should have been continually reevaluated

1 during the early part of the construction period with results provided to the Commission  
2 and/or legislature, along with Company recommendations. This was the process  
3 followed at the same time by another major utility, ELL, which ultimately incurred  
4 \$200 million in abandonment costs, but in the process avoided an incremental  
5 uneconomic investment of \$1.5 billion.  
6

7 **Q. SETTING ASIDE THE ARGUMENTS CONCERNING LEGAL AUTHORITY,**  
8 **WHAT WERE THE POSSIBLE 2008/2009 ALTERNATIVES FOR THE**  
9 **MERRIMACK PLANT?**

10 A. This issue has been partly addressed in Commission orders on the scope of this docket.  
11 Potential actions in the 2008/2009 time frame might have included:

- 12 • Outright cancellation of the Clean Air Project, with the associated  
13 retirement of the two coal units by the July 1, 2013 compliance deadline.
- 14 • Divestiture of the Merrimack Plant, which might require the new buyer to  
15 complete the scrubber. (It is conceivable that a new buyer could pursue  
16 other options such as retirement or repowering as a gas-fired plant.)
- 17 • Long-term Project suspension and potentially mothballing of the  
18 Merrimack coal units (after July 2013). This would have permitted a  
19 future reassessment of the Merrimack plant and scrubber investment.

20 These may not have been options that PSNH could have undertaken as unilateral  
21 decisions (any more than ELL could have for its Repowering Project). But the Company  
22 could have submitted its analysis and recommendations to policymakers. It did not do so.

1    **Q.    HAVE YOU CALCULATED HARM TO RATEPAYERS FROM THIS**  
2    **IMPRUDENCE?**

3    A.    No, not at this time. It would appear that some portion of the \$422 million scrubber  
4           investment is imprudent, but it is difficult to determine how much. In particular, had a  
5           cancellation decision been made in mid-2009 (as supported by the evidence), there would  
6           have been a significant amount of prudently-incurred cancellation costs. Whether that  
7           amount is \$75 million, \$100 million, or \$150 million is simply not known at this time  
8           because the cancellation cost analysis (i.e., unavoidable costs incurred) has not been  
9           performed. The Commission could direct the Company to prepare such an analysis for  
10          the relevant cancellation dates (presumably in 2009).

11

12   **Q.    WHAT DOES THIS IMPLY REGARDING POSSIBLE REMEDIES?**

13   A.    This may depend on the future role of the Merrimack plant in providing default service,  
14          as discussed in the Staff Report on default service of June 2013. For example, if current  
15          arrangements continue, the Commission could recognize imprudence and mitigate cost  
16          by permitting a debt-only return on investment as part of the Merrimack revenue  
17          requirements. In the case of a plant retirement or divestiture, with stranded costs  
18          securitized, the Commission could require a write down of some of the Merrimack net  
19          book value that otherwise would be securitized.

20          The Commission has a number of options, but remedies and their quantification require  
21          further study and consideration.

22

23   **Q.    DOES THIS CONCLUDE YOUR DIRECT TESTIMONY?**

24   A.    Yes, it does.