



**STATE OF NEW HAMPSHIRE
BEFORE THE
PUBLIC UTILITIES COMMISSION**

Docket No. DG 16-XXX

Liberty Utilities (EnergyNorth Natural Gas) Corp. d/b/a Liberty Utilities
Fiscal Year 2016 Cast Iron/Bare Steel Replacement Program Results

**JOINT DIRECT TESTIMONY

OF

GWYN M. CASSETTY AND IAN T. CRABTREE**

April 15, 2016

THIS PAGE INTENTIONALLY LEFT BLANK

1 **I. INTRODUCTION**

2 **Ms. Cassetty**

3 **Q. Would you please state your full names and business address?**

4 A. My name is Gwyn M. Cassetty. My business address is 130 Elm Street,
5 Manchester, New Hampshire 03101.

6 **Q. By whom are you employed and in what capacity?**

7 A. I am the Manager, Gas Construction for Liberty Energy Utilities (New
8 Hampshire) Corp. (“Liberty Energy NH”), which provides services to Liberty
9 Utilities (EnergyNorth Natural Gas) Corp. d/b/a Liberty Utilities (“Liberty” or the
10 “Company”).

11 **Q. Would you please provide a brief overview of your experience and**
12 **education?**

13 A. Yes. In 1994, I received a Bachelor’s of Arts in Finance from Saint Anselm
14 College in Manchester, NH. I received a Masters of Business Administration in
15 2001 from the University of West Florida in Pensacola, Florida. From 2001 to
16 August 2012, I was employed by National Grid and its legacy companies where I
17 held various positions including Senior Analyst Gas Financial Operations, Lead
18 Analyst Resource Management, and Program Manager, Gas Distribution Field
19 Operations. In September 2012, I became employed by Liberty Energy NH. My
20 current position is Manager, Gas Construction. One of my responsibilities is the
21 execution and tracking of Liberty’s Cast Iron/Bare Steel (“CIBS”) program.

1 **Q. Have you previously testified in regulatory proceedings before the New**
2 **Hampshire Public Utilities Commission (the “Commission”)?**

3 A. Yes, I testified in Docket No. DG 13-149, Liberty’s Fiscal Year 2013 Cast
4 Iron/Bare Steel Replacement Program Filing, DG 14-041 Liberty’s Fiscal Year
5 2014 Cast Iron/Bare Steel Replacement Program Filing, and DG 15-104,
6 Liberty’s Fiscal Year 2015 Cast Iron/Bare Steel Replacement Program Filing.

7 **Mr. Crabtree**

8 **Q. Please state your full name, business address and position.**

9 A. My name is Ian T. Crabtree. My business address is 15 Buttrick Road,
10 Londonderry, NH 03053. I am a Senior Engineer for Liberty Energy NH and
11 provide engineering services to the Company.

12 **Q. Please describe your educational background and training.**

13 A. In 2008, I received a Bachelor of Science degree in Mechanical Engineering from
14 the University of Massachusetts Lowell. I have attended several training seminars
15 and courses conducted by various organizations such as the National Association
16 of Corrosion Engineers (NACE), the Northeast Gas Association (NGA) and the
17 Gas Technology Institute (GTI).

18 **Q. Please describe your professional background.**

19 A. In July of 2012, I assumed a position in Project Engineering for Liberty Energy
20 Utilities where some of my responsibilities include analyzing, prioritizing and
21 selecting the gas main replacement projects under the CIBS Program. From 2007

1 to 2008, I was employed by KeySpan Energy Delivery where I was an intern for
2 the Corrosion Department. From 2008 to 2012, I worked as a Gas System
3 Operator in the Gas Control room and as an engineer in the Asset Replacement
4 department at National Grid.

5 **Q. Have you previously testified before the Commission?**

6 A. Yes, I testified in Docket No. DG 15-104, Liberty's Fiscal Year 2015 Cast
7 Iron/Bare Steel Replacement Program Filing.

8 **II. PURPOSE OF TESTIMONY**

9 **Q. What is the purpose of your testimony?**

10 A. The purpose of our testimony is to explain the Company's annual program report
11 associated with the CIBS main replacement program for fiscal year ("FY") 2015-
12 2016, or the twelve months ending March 31, 2016 ("FY 2016").

13 **III. IMPLEMENTATION OF THE CIBS PROGRAM**

14 **Q. Please describe the purpose of the CIBS Program.**

15 A. The CIBS program was established as part of the National Grid/KeySpan merger
16 settlement agreement approved by the Commission in Order No. 24,777 (July 12,
17 2007), in Docket No. DG 06-107, and the settlement agreement in Docket No.
18 DG 11-040 approved in Order No. 25,370 (May 30, 2012). The program's goal is
19 to accelerate the replacement of cast iron and bare steel pipes used in the
20 Company's distribution system, which tend to deteriorate over time. These are

1 pipes that have been in ground and exposed to a corrosive environment and earth
2 movement for a long time, in some cases more than one hundred years.

3 **Q. How is the CIBS program implemented?**

4 A. Under the CIBS program the Company annually submits to Commission Staff for
5 review and comment its plan for the replacement of cast iron and bare steel pipes
6 for the coming fiscal year, which begins in April.¹ The proposed plan sets forth a
7 prioritized list of pipes to be replaced based on the year of installation, condition
8 of the pipe, and other relevant factors. Subject to certain limited exceptions, pipes
9 replaced as part of public works projects or as part of the Company's gas main
10 encroachment policy are excluded from the CIBS program because these pipes
11 would likely have been replaced even in the absence of the program. Following
12 review by Staff, including technical sessions between Staff and the Company,
13 Liberty implements the CIBS plan over the course of the construction season,
14 subject to reasonable deviations based on circumstances that may arise or
15 additional information that may become available.

16 The Company is required to spend a base amount each year on the CIBS program;
17 the capital expenditures required under the FY 2016 CIBS program is \$514,244
18 ("CIBS Base Amount"). The Company is allowed a permanent increase in its
19 base distribution delivery rates ("Capital Investment Allowance"), effective July 1

¹ The CIBS' fiscal year begins in April and concludes in March of the following year.

1 of each year, to recover the annual revenue requirement for investments made in
2 excess of the CIBS Base Amount during the preceding fiscal year. A copy of the
3 CIBS report is included as Attachment GMC-ITC-1 and includes, among other
4 things, an overview of the actual capital expenditures incurred in implementing
5 the FY 2016 CIBS Plan, variances between the initial project estimated costs and
6 final project actual costs, with comments on variances. Also included with the
7 Report is a FY 2016 Condition Bare Steel Main Replacement Program – Sample
8 Analysis, which describes the steel pipe and soil samples collected from CIBS
9 projects completed over the course of the FY 2016 construction season.

10 **IV. FY 2016 CIBS PROGRAM**

11 **Q. Please describe the FY 2016 CIBS program.**

12 A. The FY 2016 CIBS program was based on a preliminary project plan developed
13 by the Company in January 2015 and agreed to by Staff during a subsequent
14 technical session in March 2015. In June of 2015, the Company revised the FY
15 2016 cost estimates to reflect the new contractor bid unit pricing. The final FY
16 2016 CIBS program consisted of twenty projects that included the replacement of
17 approximately 8.4 miles of Cast Iron/Bare Steel Leak Prone Pipe. Thirteen of the
18 planned projects were completed, with two of those projects resulting in
19 significant scope reduction. The remaining seven projects will be completed
20 under future CIBS programs, six of which are scheduled for replacement in FY
21 2017. The thirteen completed projects eliminated 5.05 miles of leak prone pipe at
22 a total cost of \$ \$4,578,647 (including estimated carryover costs). The program

1 also included the replacement, insert, or abandonment of 292 associated services
2 (177 Bare Steel, and 115 Coated Steel or Plastic), the transfer of 93 services and 4
3 new services.

4 During the construction season it became evident that additional capital and
5 construction resources would have to be allocated to the Company's growth
6 program and the installation of new services and new main. Therefore, the
7 company made the difficult decision to reallocate some resources from the CIBS
8 Program to growth. This reallocation resulted in the CIBS program eliminating
9 5.05 miles of pipe versus the 8.5 miles initially projected for FY 2016. The
10 company remains committed to completing the removal of substantially all of the
11 leak prone pipe and associated bare steel services by 2024 and will make up for
12 the lesser FY 2016 mileage over the program period.

13 **Q. Is all of the replacement main installed as part of the FY 2016 CIBS Program**
14 **used and useful?**

15 A. Yes. All of the main installed and related capital improvements are used and
16 useful and providing service to customers.

17 **Q. Did the Company replace any other Leak Prone outside of the CIBS**
18 **Program?**

19 A. Yes. In FY 2016, the Company replaced 248 feet of cast iron through the Cast
20 Iron Encroachment Policy and 12,206 feet of cast iron and bare steel through
21 municipal projects, totaling to 2.36 miles of replacement.

1 **Q. Please explain the process for collecting bare steel main samples and soil**
2 **analysis and the efforts conducted for the FY 2016 Program.**

3 A. Over the course of the FY2016 construction season, two bare steel pipe and
4 related soil samples were collected from the CIBS main replacement program.
5 Each pipe sample was sand blasted to expose the pipe down to the bare metal and
6 was made available for visual representation. Soil samples were taken as close to
7 the pipe samples as possible in an effort to retrieve native soil. Each soil sample
8 was collected by a Company representative and a GPS point was captured.
9 Chemical testing was conducted to determine the existing pH, chloride, sulfide,
10 and sulfate levels. Microbiological testing for Acid Producing Bacteria (“APB”) and
11 Sulfate Reducing Bacteria (“SRB”) were performed as well using a Pipeline
12 Inspection Chemical/Bacteria Kit. Both chemical and microbiological tests were
13 conducted as soon as possible. Detailed results for each FY 2016 bare steel
14 segments and soil analysis are reported in Appendix A in Attachment GMC-ITC-
15 1.

16 **Q. Please state whether the Company’s analysis of bacterial conditions in soil**
17 **surrounding mains play any role in the future selection of mains to be**
18 **replaced in the CIBS Program.**

19 A. The bacterial conditions in the soil surrounding bare steel mains replaced do not
20 play a role in the selection of future mains to be replaced for the CIBS program
21 because the locations where soil samples are collected are near bare steel mains
22 that are being replaced with new plastic main.

1 **Q. Please approximate the annual cost to obtain the bare steel sample and**
2 **bacterial analysis of the soil.**

3 A. The Company estimates the total loaded cost to collect one sample is
4 approximately \$4,072. The company has collected 16 samples through the FY
5 2014 through FY 2016 CIBS programs at an estimated total loaded cost of
6 \$65,152 or an average annual cost of \$21,717.

7 **Q. Why are there additional costs associated with obtaining the bare steel pipe**
8 **and soil samples?**

9 A. The additional cost is based on time and material of a crew to open up the street,
10 cut out a segment of main and collect a sample, which takes about four hours. A
11 sample cannot be retrieved until the new pipe is in service and the old pipe
12 purged. There are also costs associated with testing the soil, sandblasting the pipe
13 segment, the additional restoration, and project delay.

14 **V. COSTS OF FY 2016 CIBS PROGRAM**

15 **Q. Are there any carry-over costs from FY 2016 CIBS projects that the**
16 **Company expects to incur in FY 2017?**

17 A. Yes. As shown on Attachment GMC-ITC-2, line 31 column BB, there will be a
18 total of \$593,728 of estimated carry-over costs from FY 2016 to FY 2017, as
19 compared to \$816,314 in carry over costs from FY 2015 to FY 2016. All of the
20 carry-over costs are related to final trench restoration work that could not be

1 completed in the planned fiscal year due to city rules regarding minimum
2 temperature requirements for final restoration.

3 **Q. What are the unit costs for FY 2016?**

4 A. The total loaded actual cost per foot for the FY 2016 program was \$176
5 (including carry-over costs and excluding Manchester degradation fees) compared
6 to the estimated cost per foot of \$185. The average variances between the
7 estimated and actual costs of FY 2016 completed projects were small, at 3%. Of
8 the thirteen jobs completed, nine had a variance of less than 15%. On a direct
9 basis, the variance between actual and estimated costs were slightly higher at 14%
10 overall.

11 **Q. Please explain why there are fluctuations in the overheads and summarize**
12 **how they are currently allocated.**

13 A. Overheads are currently spread on a monthly basis as opposed to fixed percentage
14 throughout the year. During the busy construction months, the Company will
15 have a larger pool of direct cost to spread the overheads, causing a lower
16 percentage of burdens. Spreading actual overhead on a monthly basis causes a
17 fluctuation in the percentage of burden applied to jobs. The current practice of
18 allocating overheads consists of proportionately allocating categories of overhead
19 cost to the direct capital cost incurred. Labor burden, which is comprised of
20 payroll taxes, pension, time not worked, and benefits, is allocated to the direct
21 capital labor charges from company employees derived from employee

1 timesheets. Back office work consisting of sales and work package preparation is
2 allocated to the cost of the new services which are constructed. Corporate
3 allocations, insurance, fleet, and telephone/internet are allocated to direct capital
4 costs incurred. Construction supervision, engineering, compliance, and plant
5 accounting is allocated to direct capital costs incurred. The Company will
6 continue to evaluate the process of allocating overheads to ensure that direct
7 capital cost incurred receives a representative share of the overhead burden.

8 **Q. What steps has the Company taken to control and/or reduce direct costs**
9 **since last year?**

10 A. The Company continues to monitor and evaluate the estimating process, crew
11 productivity, and invoice review to ensure the bid units are used correctly and for
12 their intended purposes. The Company also works closely with cities and towns
13 to ensure that permits are obtained in a timely manner and crew down time is
14 reduced to the greatest extent possible.

15 Due to the variability in pricing from the three chosen contractors, when
16 estimating, attention to the intended project owner is reviewed, as well as
17 potential savings in restoration by separating ownership of the pipe installation
18 and restoration activities. Doing this has reduced costs and also decreased the
19 delay in permits being released because the spring restoration is completed on a
20 timelier schedule.

1 The Company's ability to manage final restoration costs is less flexible. Final
2 restoration requirements imposed by New Hampshire municipalities, including
3 Manchester, Nashua, and Concord, are considerably more strict than those of
4 other municipalities in New Hampshire and in nearby states. In 2014 the
5 Company was successful in working with one particular city to develop a pilot
6 program, reducing the required three foot cut-back to only one foot. That
7 program will be reviewed again this year, and evaluated for use on future projects.

8 The company also introduced a Grind and Inlay pilot program with the City of
9 Concord, which will be used going forward on a project by project basis. The
10 company will coordinate with the City to choose the best project candidates for
11 this method of restoration.

12 Ledge removal continues to be a significant driver of costs associated with the FY
13 2016 CIBS projects. Although ledge removal was included in many of the
14 estimates where the locations were "known ledge" areas, it is difficult to predict
15 these conditions.

16 **Q. Have there been any significant variances in the cost of work in the past**
17 **year? If so, please explain the reasons for the variances.**

18 A. There were three projects with significant overage variances, i.e., a variance over
19 20% of the estimated costs. Reasons for the variances include restoration changes
20 required by the municipalities, additional temporary restoration needed for final
21 paving to be done in the spring of 2016, ledge removal, additional gravel, longer

1 project durations than expected, and additional traffic control. Variances where
2 costs were lower than expected were due in part to cooperation and coordination
3 with the cities and towns, where they allowed less expensive restoration methods.
4 Also, the Company's supervisors work with engineering and the contractors to
5 identify locations where the installation can be on the edge of pavement, thus
6 reducing the size of the required cutback. Lastly, the Company's construction
7 supervisors review every invoice to ensure accuracy of bid units, measurements,
8 and time allocation.

9 **Q. Will the Company have sufficient crews to complete the planned work?**

10 A. Yes. The Company is confident there will be enough crews to complete all the
11 work planned for the FY 2016 CIBS Program. We plan to have between 22 and
12 26 crews working for the construction season doing CIBS, City/State and growth
13 work. There will be approximately fifteen main crews and eight service crews.
14 Of those crews, approximately six will be focused on Cast Iron/Bare Steel
15 replacement. These calculations are based on historical performance.

16 **VI. CUSTOMER GROWTH ALONG CIBS ROUTES**

17 **Q. Commission Order 25,798 in Docket No. DG 15-104 required the Company**
18 **to provide the Staff with a report documenting the results of its market**
19 **research conducted during this construction season and its plans for**

1 **marketing to new customers going forward. Did the Company submit this**
2 **report?**

3 A. Yes, although the FY 2016 marketing report was not sent by December 31, 2015,
4 it was summarized in a letter mailed to Staff on April 13, 2016. A copy of the full
5 FY 2016 marketing report is included as Attachment GMC-ITC-3.

6 **Q. Please summarize the efforts the Company undertook in FY 2016 to market**
7 **to potential customers along the CIBS routes.**

8 A. For the FY 2016 CIBS campaign, the Company sent letters to all residents along
9 the CIBS routes, both existing and potential customers, to inform them of the
10 scope of work that would be taking place and to inform non-gas homeowners that
11 the best time to convert to natural gas is when construction is underway. The
12 Company sent out a total of 444 letters. Of the 444 letters sent to homeowners,
13 385 were already natural gas customers. This indicates that only 59 homeowners
14 along the FY 2016 CIBS routes were not customers, or that the route already had
15 a saturation rate of 87%. Out of the 59 letters that were sent to non-customers, we
16 received 5 responses yielding an 8% response rate. Out of the 5 homeowners that
17 contacted us, 4 had gas services installed in FY 2016, indicating a conversion
18 success rate of 80%. Of the 4 services installed, 2 meters have been turned on and
19 claimed by the sales department. The other 2 services should have meters
20 installed by the end of FY 2017. In addition to sending letters, field crews hung
21 door hangers on the door of potential customers and spoke to potential customers
22 that were home in an effort to get them to sign up for natural gas.

1 **Q. How many new customers did the Company obtain as a result of these**
2 **efforts?**

3 A. In FY 2016, the Company added 1,817 new customers, of which 4 resulted from
4 sales and marketing efforts along CIBS routes. Overall, customers obtained as a
5 result of CIBS projects represented 0.2% of the Company's sales in FY 2016.
6 The saturation rate along CIBS routes was 87% in FY 2016.

7 **Q. Why was there a decrease in number of customers added along CIBS routes**
8 **from FY 2015 to FY 2016?**

9 A. Lower than average oil prices likely caused a negative effect on the conversion
10 rate along CIBS routes. Although in most cases there is no cost to the customer to
11 have a residential gas service installed, the customer must convert internal piping
12 and/or heating equipment inside their home, which can be too expensive to justify
13 getting rid of their current equipment, which may be working fine at the time.
14 Also, a warmer than usual winter combined with the low oil prices means most
15 homeowners saved a significant amount of money compared to their heating
16 expenses from last winter without having to convert to natural gas.

17 **Q. Is the Company marketing to potential customers along the CIBS routes**
18 **being worked in FY 2017? If so, please explain how.**

19 A. Yes. The Company will be mailing Abutter Letters to all addresses prior to the
20 commencement of work along the CIBS routes, encouraging potential customers
21 along those routes to convert to natural gas and providing information on how to

1 contact the Company to pursue natural gas service if the potential customer is
2 interested. A second letter will be mailed to only potential new customers along
3 the CIBS routes to remind non-customers that if they want natural gas, they
4 should convert concurrent with the construction in the street. The second letter
5 will be very straight forward and will supply prospects with a Sales
6 Representative's personal information, including their direct office phone line and
7 their signature. This letter is also printed on yellow paper to provide a more
8 vibrant solicitation to non-gas customers. Copies of both the Abutter Letters are
9 included as Attachment GMC-ITC-4 and GMC-ITC-5. The Company's sales
10 intake team will track the response to both of these letters, which will allow the
11 Company to document "before and after" saturation rates.

12 **VII. THE ACCELERATED CIBS SCHEDULE**


13 **Q. Please provide an update to the Company's ten-year plan for accelerated**
14 **CIBS replacement.**

15 A. The Company is still on pace to complete the ten-year CIBS replacement plan to
16 eliminate all leak-prone pipe ("LPP") by year 2024. Currently, there are 102.7
17 miles of less than 12 inches in diameter LPP in the Company's system. LPP
18 includes vintage cast iron, bare steel and wrought iron main pipes that have a high
19 risk of main breaks and corrosion, and replacement of the bare steel services
20 along the route. This accelerated replacement plan will not only reduce leak rates
21 and increase public safety but will also reduce internal operating and maintenance
22 costs to the Company. The Company plans to steadily increase and maintain the

1 amount of LPP replacement until it is eliminated by the year 2024. This trend can
2 be seen in Figure 1 below.

1

Figure 1.



2

3 In the chart, the blue bar represents miles of cast iron and bare steel replaced
4 under the CIBS program and the red bar represents total cast iron and bare steel
5 replaced (including public works and encroachments). The Company has planned
6 approximately 9 miles of LPP replacement through CIBS and 2 miles of LPP
7 replacement through municipal projects for FY 2017. Going forward, the
8 Company plans to replace upwards of 13 miles of LPP replacement each year
9 under the CIBS program and replace one to two miles of LPP in conjunction with
10 municipal work.

11 **Q. Does this conclude your testimony?**

12 **A. Yes.**

THIS PAGE INTENTIONALLY LEFT BLANK