

Granite State Electric Company d/b/a National Grid
Docket DM 05-172
Responses to Staff's Topic 3 Follow-Up Data Requests From
6-9-06 Technical Session

Attachment to Staff 4-21A

<u>Street/Town</u>	<u>NHDOT #</u>	<u>Work Request #</u>	<u>Delay</u>	<u>Reason for Delay</u>
Heater Rd.-Lebanon	11929	223170	12 weeks	National Grid had difficulty getting resources onsite for Phase II.
Rt. 4A-Lebanon	13185A	335747	12-16 weeks	NHDOT did not assist National Grid in obtaining easements from private property owners. National Grid contractors left work to participate in hurricane efforts in Mississippi.
Rt. 10-Hanover	13935	546635	None	
Rt. 123-Alstead	14541H	745775	1 week	Verizon pole setting contractor set the wrong poles.
Rt. 123-Alstead	14541I	877049	None	

**NH DOT Related Work Salem, NH Jan 2005
Rt. 111 Reconstruction Project Windham/Salem**

Industrial Dr.	10075-E	315933	None
Rt. 28	10075-E	361119	None

Granite State Electric Company d/b/a National Grid
Docket DM 05-172
Responses to Staff's Topic 3 Follow-Up Data Requests From
6-9-06 Technical Session

Attachment to Staff 4-21A (continued)

<u>Street/Town</u>	<u>NHDOT #</u>	<u>Work Request #</u>	<u>Delay</u>	<u>Reason for Delay</u>
Rt. 111 West Range Rd. Part #1	10075-E	361138	Unknown	Waiting for Telco pole sets
Range Rd. Part #2	10075-E	973197	Unknown	Waiting for Telco pole sets
Indian Rock Rd.	10075-E	311115	Unknown	Waiting for Telco pole sets
Roulston Rd.	10075-E	1038392	Unknown	Waiting for Telco pole sets
Rt. 111/Zachery's Crossing	10075-E	1086069	Unknown	Waiting for State
E. Broadway	10075-E	Unknown	Currently in design stage	Waiting for State
Rt. 111Part 1-3	10075-E	362698	Unknown	Waiting for State
Indian Rock Rd Part 4#1	10075-E	370156	Unknown	Waiting for State
Indian Rock Rd Part 4 #2	10075-E	370157	Unknown	Waiting for State
Rt. 111 St Lighting Part 4 #3	10075-E	370158	Unknown	Waiting for State
Rt. 111 St Lighting Part 4 #4	10075-E	370161	Unknown	Waiting for State
Rt. 111 St Lighting Part 4 #5	10075-E	370162	Unknown	Waiting for State

Attachment to Staff 4-21A (continued)

<u>Street/Town</u>	<u>NHDOT #</u>	<u>Work Request #</u>	<u>Delay</u>	<u>Reason for Delay</u>
NH DOT Related Work Salem, NH Jan 2006				
Exit 2 Park N' Ride				
North Policy St.	10418-G	599506	None	
Raymond Ave.	10418-G	788801 683798	Currently in design stage Currently in design stage	
Fairmont Rd.	10418-G	875741	None	
Rt. 93 Reconstruction Project				
Cross St Bridge	None None	1053474 1053517	Currently in design stage Currently in design stage	
Exit #1	None	None	Future	
Lowell Rd.	None	None	Future	
Exit #2	None	None	Future	
Brookdale Rd. Bridge	None	None	Future	
Exit #3	None	None	Future	