




Teresa R. Rosenberger
State President - NH
900 Elm Street, Suite 1611
Manchester, NH 03101



August 13, 2010

Kathryn M. Bailey, P.E.
Director, Telecommunications Division
New Hampshire Public Utilities Commission
21 South Fruit Street, Suite 10
Concord, NH 03301-2429

RE: Northern New England Telephone Operations LLC d/b/a FairPoint Communications - NNE ("FairPoint"), Compliance with Commission Order Dated February 25, 2008 in Docket No. DT 07-11.

Dear Ms. Bailey,

Attached is FairPoint's final periodic report filed pursuant to Section 10.7 of the Settlement Agreement between the Joint Petitioners and the Commission Staff, dated January 23, 2008, as approved by the Commission's Order dated February 25, 2008, in Docket No. DT 07-011. This final report outlines FairPoint's timely completion of its commitment to reduce its inventory of dual poles to 500 or less no later than July 31, 2010.

As of the end of July 2010, FairPoint's inventory of dual poles was 302. Of these, 130 were within FairPoint's maintenance area and the remaining 172 were within the Electric Companies' maintenance areas. Removal of these poles will be scheduled and worked through the natural pole transfer cycle.

As you know, management of pole inventory is a continuing process. FairPoint plans to continue its efforts to manage the dual pole inventory under its responsibility carefully, appreciates the cooperation of other New Hampshire utilities in the effort to reduce FairPoint's dual pole inventory and looks forward to continuing this cooperation to manage this inventory.

As required under the Merger Order, after this submission, FairPoint will file an annual report with the Commission reporting its dual pole inventory at the end of each July. In addition, FairPoint will continue to take the lead role in pursuing the *NJUNS* electronic transfer database which will help synchronize the major utilities in the State to improve communication and data tracking which will assist in maintaining a manageable inventory of dual poles in New Hampshire.

Sincerely,

Teresa Rosenberger

cc: Meredith Hatfield
Amanda Noonan

Summary - Report based on 07.29.2010 data extract.

Fairpoint will highlight as requested by the Public Utility Commission the state of dual poles within the State of NH.

Fairpoint Maintenance Areas

FairPoint has currently **130 poles** that are statused ready for Fairpoint to transfer. There are an additional **2,547** poles that we show in various stages of transfer including pending pole sets and work in progress. In the month of July, **Fairpoint completed 445 dual pole removals including transfers within their maintaining areas.**

Electric's Maintenance Areas

In a Power Company Maintaining area, Fairpoint shows **172** transfers that are currently in FairPoint's realm (RDY FRP). Majority of these have been a result of field verification on engineering work orders preceding 7/2006 as there was no formal notification system in place prior to that date if any took place at all. Fairpoint also completed **816** transfers in Power Company maintenance areas where the Power Companies were notified to remove the poles as the work was completed.

This equates to approximately 1,261 poles addressed for the month of July. Presuming the Power Companies are indeed returning to remove the poles as they were notified..

Ready FairPoint in FairPoint Maintenance	130
Ready FairPoint in Power Co. Maintenance	172
Total Ready FairPoint	302
FairPoint Completions in FairPoint Maintenance	445
FairPoint Completions in Power Co. Maintenance	816
Total FairPoint Completions	1261

To better understand this report it is important to realize what and where certain responsibilities lie.

Telco Maintenance

This would be defined as an area where FairPoint has the responsibility for poles sets for both Maintenance and New Construction.

Maintenance

Maintenance can be described as replacing poles as a result of deterioration, man made or weather related damages.

New Construction

Can be defined as pole extensions, new developments, services poles etc. any time a new pole is required to provide service.

Service Poles

As a side bar, it is important to understand that in today's competitive environment we do not always secure a customer when a new home is built. If the builder/customer does not wish to have Telco service, we will not set the new pole, inform the power company to proceed in setting the pole and any future maintenance would fall within the power company's responsibility.

Dual Poles

The tracking of dual poles fall within the maintainer's realm of responsibility. In a Telco Maintenance environment, FairPoint will be responsible in tracking and notifying attachees when they need to transfer their facilities.

Attachees

Attachees can be referred to as the joint owner, joint user, municipal which includes both fire alarm and governmental use, CLECS, and CATV. Governmental use is currently a term being utilized within the LGC while trying to negotiate a standard license with the pole owners in NH.

Lts. Maintenance

Maintenance

This reference is to the power companies where they are responsible for the replacement of poles as a result of deterioration, damage from acts of God or man made damage.

New Construction

Can be defined as pole extensions, new developments, services poles etc. any time a new pole is required to provide service.

Service Poles

This is a pole required by a builder/owner when they call for service to a new/or refurbished building.

Dual Poles

In a Lts Maintenance area, the Lt Co. is responsible for notifying the attachees. NGRID is the only exception to this rule.

Pole removal responsibility

This can certainly get confusing. There are different requirements depending on the verbiage within each individual IOPs In NH, timelines with two Power Companies exists. PSNH and Unitil require FairPoint to transfer their facilities within 60 days or FairPoint inherits the responsibility of the pole removal.

FairPoint has been tracking Lts. time frames and have started to reciprocate in the pole removal responsibility. PSNH did point out that the IOP is contradictory in this arena therefore will not be held accountable to the 60 days as Fairpoint is.

Other

As you look at the **Other** category, this implies the status of transfer is other than listed. It includes all other CLECs, Municipality, CATVs and other power companies where the volume is lower. Listing all would be cumbersome.

Pending Pole Sets

This criteria includes records where work has not yet been authorized as a result of service dates being out and can include some work that is ongoing and not yet complete. This includes pending pole sets, pole setting in progress, supporting structure in progress, and tree trimming.

Why certain entities are included in the report

Based on the data FairPoint has accumulated, during the days of Verizon, it is apparent that others are responsible as well for the timely transference of facilities.

The report includes the 4 power companies that were involved in negotiations as a condition of the merger/spin-off of Verizon.

Also included is the major CATV company who contributes to a significant number of dual poles for which both Lts and FRP continue to notify CATV with poor results.

Database Maintained by FairPoint (history)

FairPoint had met with all the power companies in the State in 2006 to explain and inform everyone of our formal notification system. This system consist of electronic notification of pertinent data each company can relate to such as each other's pole numbers, memo numbers, street location including Municipality. Notifications go out for pole set completions, transfer request, and transfer completions so the pole removal can take place. This data is only as good as the notices we receive, if received. Participation is not 100% as Fairpoint has the only tracking mechanism in place. We sometimes receive multiple notices for the same work and other times we receive little to no notice. The two companies who participate the most are PSNH and Unutil. Others are sporadic if anything is received at all. Fairpoint continually purges the database through various reports and periodic field reviews, not to mention updated list are sent out to the various attachees requesting they update their information. This is helpful on older jobs that have remained in a particular state for an extended amount of time. As valued as this database is, it has been requested by some Power Companies to go to a Web based application so everyone has access to the system and can update their own data. Fairpoint is also interested as it would relieve us of the responsibility of inputting and tracking everyone's status.

Telco Maintenance Area

<i>Data Extracted</i>	1.31.2009	3.28.2009	6.30.09	9.30.09	1.04.2010	4.1.2010	6.30.2010	7.30.2010
Belmont	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	81	95	54	34	33	21	3	16
Ready PSNH	72	71	120	93	86	68	15	18
Ready NGRID								
Ready Unitil								
Ready NHECOOP	14	11	5	11	10	12	10	10
Ready Comcast	1	1	2	5	1	3	14	15
Other	117	80	71	98	67	31	25	22
Pending pole sets	169	168	97	152	156	141	104	99
Total	454	426	349	393	353	276	171	180
Concord	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	11	1	19	30	2	7	3	0
Ready PSNH	35	30	26	19	21	23	26	31
Ready NGRID								
Ready Unitil	13	8	7	4	6	78	88	87
Ready NHECOOP				1				
Ready Comcast	13	43	36	41	19	15	14	17
Other	46	9	18	8	10	11	11	7
Pending pole sets	73	52	65	86	166	145	166	156
Total	191	143	171	189	224	279	308	298
Conway	January '09	March '09	June '09	September '09	December '09	March '10	March '10	July '10
Ready Telco	44	46	39	16	15	17	40	2
Ready PSNH	22	19	17	16	17	16	26	28
Ready NGRID								
Ready Unitil								
Ready NHECOOP	2	2	2		1	1	1	1
Ready Comcast					1	1	2	2
Other	18	18	8	10	11	18	18	19
Pending pole sets	31	34	57	87	92	129	91	95
Total	117	119	123	129	137	182	178	147
Greenland	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	40	17	8	2	4	2	2	1
Ready PSNH	19	22	25	21	25	18	7	8
Ready NGRID					0	0	0	0
Ready Unitil	1	7	17	16	13	36	36	35
Ready NHECOOP					0	0	0	0
Ready Comcast	88	85	80	87	107	70	63	64
Other	19	15	14	8	19	19	24	24
Pending pole sets	215	165	161	164	229	196	64	67
Total	382	311	305	298	397	341	196	199
Keene	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	78	63	68	28	17	37	26	14
Ready PSNH	49	48	29	33	55	30	74	93
Ready NGRID	15	15	20	31	41	38	47	55

Ready Unitil								
Ready NHECOOP								
Ready Comcast	19	35	92	91	99	51	41	38
Other	90	95	96	60	34	37	45	39
Pending pole sets	229	309	287	367	294	318	246	227
Total	480	565	592	610	540	511	479	466
Lancaster	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	46	41	33	37	30	44	30	28
Ready PSNH	25	21	25	25	38	20	20	19
Ready NGRID	2	2	2	2	2	2	2	2
Ready Unitil								
Ready NHECOOP	4	4	4	4	4	11	8	6
Ready Comcast							3	3
Other	3	9	15	6	10	20	25	24
Pending pole sets	81	83	75	186	239	272	173	188
Total	161	160	154	260	323	369	261	270
Lebanon	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	51	58	31	153	11	17	26	48
Ready PSNH	19	20	16	14	15	9	21	16
Ready NGRID	21	21	20	28	30	30	32	30
Ready Unitil								
Ready NHECOOP								1
Ready Comcast	14	13	16	19	19	11	20	33
Other	16	11	14	6	3	5	9	4
Pending pole sets	173	172	188	289	151	158	105	82
Total	294	295	285	509	229	230	213	214
Manchester	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	44	70	74	44	50	62	12	1
Ready PSNH	9	12	32	57	61	73	60	32
Ready NGRID	1	1	1	1	1	1	1	1
Ready Unitil								
Ready NHECOOP								
Ready Comcast	22	26	36	36	96	46	58	59
Other	31	12	9		1	11	0	0
Pending pole sets	100	108	110	179	184	195	76	85
Total	207	229	262	317	393	388	207	178
Merrimack	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	5	15	31	20	22	13	9	4
Ready PSNH	26	12	45	28	31	64	43	48
Ready NGRID	1	1		4	4	4	3	3
Ready Unitil								
Ready NHECOOP								
Ready Comcast	30	32	40	33	32	34	78	74
Other	9	17	12	1	1	1	1	2
Pending pole sets	41	38	28	37	76	104	78	90
Total	112	115	156	123	166	220	212	221
Somersworth	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10

Ready Telco	139	128	168	40	23	35	42	7
Ready PSNH	47	39	38	43	46	89	56	56
Ready NGRID								
Ready Unitil								
Ready NHECOOP								
Ready Comcast	2	4	4	10	18	32	16	17
Other	57	44	48	24	25	60	32	29
Pending pole sets	119	122	198	270	352	182	240	252
Total	364	337	456	387	464	398	386	361


Windham	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	20	30	10	0	12	21	3	9
Ready PSNH	8	8	6	8	7	16	14	15
Ready NGRID	7	7	7	10	18	21	19	19
Ready Unitil	10	10	6	7	7	18	31	31
Ready NHECOOP								
Ready Comcast	69	62	65	79	81	92	51	51
Other	97	78	81	2	2	1	0	0
Pending pole sets	90	99	104	166	219	188	15	18
Total	301	294	279	272	346	357	133	143

Summary	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco								
in Telco Maintenance	559	564	535	404	219	276	196	130
Ready PSNH	331	302	379	357	402	426	362	364
Ready NGRID	47	47	50	76	96	96	104	110
Ready Unitil	24	25	30	27	26	132	155	153
Ready NHECOOP	20	17	11	16	15	24	19	18
Ready Comcast	258	301	371	401	473	355	360	373
Other	503	388	386	223	183	214	190	170
Pending pole sets	1321	1350	1370	1983	2158	2028	1358	1359
Total	3063	2994	3132	3487	3572	3551	2744	2677


Dual Poles Rmvd Telco	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Belmont	2	29	115	64	110	127	157	33
Concord	0	18	20	53	108	39	103	22
Conway	1	4	36	27	6	4	62	42
Greenland	4	26	93	64	13	116	192	14
Keene	0	28	118	131	162	140	132	45
Lancaster	5	12	40	32	41	24	175	12
Lebanon	3	3	37	43	303	23	78	65
Manchester	0	1	31	44	61	67	209	57
Merrimack	10	22	27	69	8	48	53	31
Somersworth	6	24	20	175	24	209	111	92
Windham	1	15	38	61	4	40	238	32
Total Telco Maint.	32	182	575	763	840	837	1510	445

Dual Poles Transferred	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Belmont	25	14	300	268	82	63	158	123
Concord	7	18	36	48	12	38	109	75
Conway	24	3	361	179	151	161	119	72


Greenland	37	33	106	38	28	138	408	25
Keene	26	58	113	189	122	51	177	78
Lancaster	7	11	127	66	137	70	169	128
Lebanon	2	1	107	16	281	86	140	133
Manchester	6	30	52	31	42	19	218	73
Merrimack	4	14	145	89	16	34	40	13
Somersworth	19	27	140	121	30	44	99	63
Windham	7	20	22	19	9	47	45	33
Total Lt. Maint.	164	229	1509	1064	910	751	1682	816
Dual Poles Total Completed	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Belmont	27	43	415	332	192	190	315	156
Concord	7	36	56	101	120	77	212	97
Conway	25	7	397	206	157	165	181	114
Greenland	41	59	199	102	41	254	600	39
Keene	26	86	231	320	284	191	309	123
Lancaster	12	23	167	98	178	94	344	140
Lebanon	5	4	144	59	584	109	218	198
Manchester	6	31	83	75	103	86	427	130
Merrimack	14	36	172	158	24	82	93	44
Somersworth	25	51	160	296	54	253	210	155
Windham	8	35	60	80	13	87	283	65
Total Dual Poles Addressed	196	411	2084	1827	1750	1588	3192	1261



	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
■ Belmont	27	43	415	332	192	190	315	156
■ Concord	7	36	56	101	120	77	212	97
□ Conway	25	7	397	206	157	165	181	114
□ Greenland	41	59	199	102	41	254	600	39
■ Keene	26	86	231	320	284	191	309	123
□ Lancaster	12	23	167	98	178	94	344	140
■ Lebanon	5	4	144	59	584	109	218	198
□ Manchester	6	31	83	75	103	86	427	130
■ Merrimack	14	36	172	158	24	82	93	44
■ Somersworth	25	51	160	296	54	253	210	155
□ Windham	8	35	60	80	13	87	283	65
■ Total Dual Poles Addressed	196	411	2084	1827	1750	1588	3192	1261



	Belmont	Concord	Conway	Greenland	Keene	Lancaster	Lebanon	Manchester	Merrimack	Somersworth	Windham	Total Dual Poles Addressed
■ January '09	27	7	25	41	26	12	5	6	14	25	8	196
□ March '09	43	36	7	59	86	23	4	31	36	51	35	411
■ June '09	415	56	397	199	231	167	144	83	172	160	60	2084
■ September '09	332	101	206	102	320	98	59	75	158	296	80	1827
December '09	192	120	157	41	284	178	584	103	24	54	13	1750
■ March '10	190	77	165	254	191	94	109	86	82	253	87	1588
■ June '10	315	212	181	600	309	344	218	427	93	210	283	3192
■ July '10	156	97	114	39	123	140	198	130	44	155	65	1261




■ Ready Telco in Telco Maintenance	559	564	535	404	219	276	196	130
■ Ready PSNH	331	302	379	357	402	426	362	364
□ Ready NGRID	47	47	50	76	96	96	104	110
□ Ready Unitil	24	25	30	27	26	132	155	153
■ Ready NHECOOP	20	17	11	16	15	24	19	18
□ Ready Comcast	258	301	371	401	473	355	360	373
■ Other	503	388	386	223	183	214	190	170
□ Pending pole sets	1321	1350	1370	1983	2158	2028	1358	1359
■ Total	3063	2994	3132	3487	3572	3551	2744	2677

Elco Maintenance Area

	1.31.09	3.28.09	6.30.09	9.30.09	1.04.2010	4.1.2010	6.30.2010	6.30.2011
Belmont	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	386	407	251	121	82	52	30	44
Elco Maintenance Status Unknown	324	265	165	163	180	208	184	177
Total	710	672	416	284	262	260	214	221
Concord	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	53	10	7	10	2	15	6	9
Elco Maintenance Status Unknown	57	75	93	101	126	141	93	91
Total	110	85	100	111	128	156	99	100
Conway	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	508	506	293	166	179	113	15	18
Elco Maintenance Status Unknown	209	208	185	243	213	185	196	200
Total	717	714	478	409	392	298	211	218
Greenland	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	85	33	6	6	7	6	0	9
Elco Maintenance Status Unknown	322	314	311	389	542	533	264	257
Total	407	347	317	395	549	539	264	266
Keene	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	242	221	185	109	58	88	50	4
Elco Maintenance Status Unknown	250	238	214	263	165	167	167	170
Total	492	459	399	372	223	255	217	174
Lancaster	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	221	218	139	222	135	101	165	26
Elco Maintenance Status Unknown	134	126	168	290	372	407	403	369
Total	355	344	307	512	507	508	568	395
Lebanon	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10
Ready Telco	436	441	378	434	180	120	33	20
Elco Maintenance Status Unknown	99	96	112	136	163	163	164	84
Total	535	537	490	570	343	283	197	104

Manchester	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10	
Ready Telco		60	55	158	165	137	140	15	5
Elco Maintenance									
Status Unknown		229	222	193	260	262	267	225	224
Total		289	277	351	425	399	407	240	229
Merrimack	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10	
Ready Telco		63	103	26	13	39	30	12	1
Elco Maintenance									
Status Unknown		154	112	111	83	62	70	77	79
Total		217	215	137	96	101	100	89	80
Somersworth	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10	
Ready Telco		215	199	124	68	46	39	25	6
Elco Maintenance									
Status Unknown		204	199	159	213	281	358	384	406
Total		419	398	283	281	327	397	409	412
Windham	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10	
Ready Telco		14	13	20	23	32	31	15	30
Elco Maintenance									
Status Unknown		93	75	78	145	114	100	157	155
Total		107	88	98	168	146	131	172	185
Summary	January '09	March '09	June '09	September '09	December '09	March '10	June '10	July '10	
Ready Telco									
in Elco									
Maintenance		2283	2206	1587	1337	897	735	366	172
Elco Maintenance									
Status Unk		2075	1930	1789	2286	2480	2599	2314	2212
Total		4358	4136	3376	3623	3377	3334	2680	2384



■ Ready Telco in Elco Maintenance	2283	2206	1587	1337	897	735	366	172
■ Elco Maintenance Status Unk	2075	1930	1789	2286	2480	2599	2314	2212
□ Total	4358	4136	3376	3623	3377	3334	2680	2384

Calculations

FAIRPOINT REMOVAL

<u>Number of Removals</u>			<u>COST</u>	<u>TOTAL</u>
High Cost Removal %	10%	45	\$1,000	
High Cost Transfer %	16%	7	\$600	\$11,392
Med Cost Transfer %	82%	36	\$300	\$47,437
Low Cost Transfer %	2%	1	\$0	\$890
Low Cost Removal %	90%	401	\$500	
High Cost Transfer %	16%	64	\$600	\$70,488
Med Cost Transfer %	82%	328	\$300	\$262,728
Low Cost Transfer %	2%	8	\$0	\$4,005
			TOTAL	\$396,940

ELCO REMOVAL

<u>Number of Transfers</u>			<u>COST</u>	<u>TOTAL</u>
High Cost Transfer %	16%	131	\$600	\$78,336
Med Cost Transfer %	84%	685	\$300	\$205,632
Low Cost Transfer %	0%	0	\$0	\$0
			TOTAL	\$283,968

NEW HAMPSHIRE DUAL POLE REMOVAL ESTIMATES

YEAR	POLES TRF/RMVD	COST	POLES TRF/LTS	COST	SURVEY COST	TOTAL
2008					\$ 173,200.00	\$ 173,200.00
April	165	\$ 123,888.00	220	\$ 76,560.00		\$ 200,448.00
May	225	\$ 200,700.00	232	\$ 80,736.00		\$ 281,436.00
June	97	\$ 86,524.00	293	\$ 101,964.00		\$ 188,488.00
July	152	\$ 135,584.00	244	\$ 84,912.00		\$ 220,496.00
August	117	\$ 104,364.00	379	\$ 131,892.00		\$ 236,256.00
September	142	\$ 126,664.00	296	\$ 103,008.00		\$ 229,672.00
October	149	\$ 132,908.00	356	\$ 123,888.00		\$ 256,796.00
November	123	\$ 109,716.00	341	\$ 118,668.00		\$ 228,384.00
December	0		0			\$ -
Total	1170	\$ 1,020,348.00	2361	\$ 821,628.00		\$ 1,841,976.00
2009						
January	0		0			\$ -
February	0		0			\$ -
March	182	\$ 162,384.00	229	\$ 79,692.00		\$ 242,076.00
April						\$ -
May						\$ -
June	576	\$ 513,792.00	1509	\$ 525,132.00		\$ 1,038,924.00
July						\$ -
August						\$ -
September	763	\$ 680,596.00	1064	\$ 370,272.00		\$ 1,050,868.00
October						\$ -
November						\$ -
December	840	\$ 749,280.00	910	\$ 316,680.00		\$ 1,065,960.00
Total	2361	\$ 2,106,052.00	3712	\$ 1,291,776.00		\$ 3,397,828.00
2010						
January						\$ -
February						\$ -
March	837	\$ 746,604.00	751	\$ 261,348.00		\$ 1,007,952.00
April						\$ -
May						\$ -
June	1510	\$1,346,920	1682	\$585,336		\$ 1,932,256.00
July	445	\$396,940	816	\$283,968		\$680,908
TOTAL	2792	\$2,490,464	3249	\$1,130,652	0	\$3,621,116